



Caltrans Offices  
345 Burma Road  
Oakland, CA, 94607

**SFOBB – Seismic Replacement Project  
Status of Construction  
Week Ending 1/24/03**



---

**GEOFILL (04-012054)**

---

Time Elapsed – 85%  
Complete - 85%  
Est. Date of Completion – Spring 2003

---

Earthwork operations suspended due to wet grade.  
After the grade dries, approximately three more weeks of work will be required to complete the project.

---

**SKYWAY (04-012024)**

---

Time Elapsed – 23%  
Complete - 13%  
Est. Date of Completion – Summer 2006

---

**THIS PAST WEEK THE FOLLOWING WORK WAS DONE:**

**FOUNDATIONS**

- Cofferdam construction continues (5 of 20 locations)
- Steel footing boxes from Texas installed (2 of 28 locations)
- Two 80-foot tall pile driving templates delivered to job site from Seattle – prep for pile driving

**PRECAST YARD (Stockton)**

- The pre-cast yard set-up of casting beds #1 & #2 and the straddle carrier

**MILESTONES AND IMPORTANT UPCOMING OPERATIONS IN THE NEXT THREE WEEKS:**

**FOUNDATIONS**

- De-watering and placing locking fill for Piers 15E and 16E started on 1/20/03
- Continued sheet pile driving for cofferdam 14E
- Set pile driving template on Pier 16E
- Footing box (Pier 14E) arriving mid-February
- Pile driving of production pile tentatively scheduled for February 4<sup>th</sup>.

**PRECAST YARD**

- Continue mobilization and set up
- First lightweight pre-cast panel casting at Stockton yard tentatively scheduled for January 30<sup>th</sup>.

**OTHER**

- Public Information office relocation anticipated by the end of February.