



Caltrans Offices  
345 Burma Road  
Oakland, CA, 94607

## SFOBB – Seismic Replacement Project Status of Construction Week Ending 1/31/03



### **GEOFILL (04-012054)**

---

Time Elapsed – 85%

Complete - 88%

Est. Date of Completion – Spring 2003

---

Earthwork operations suspended due to wet grade – expected to resume February 3rd.  
Approximately three more weeks of work will be required to complete the project.

### **SKYWAY (04-012024)**

---

Time Elapsed – 24%

Complete - 13%

Est. Date of Completion – Summer 2006

---

#### **THIS PAST WEEK THE FOLLOWING WORK WAS DONE:**

##### FOUNDATIONS

- De-watered and placed locking fill for Piers 15E and 16E
- Set 80-foot tall pile driving template on Pier 16E
- Finished driving sheet piles for Pier 14E
- Cofferdam frames for Piers 11E, 10E, 9E, 8E, and 7E arrived from Canada

##### PRECAST YARD (Stockton)

- Constructing casting beds #2 & #3
- Set rebar for first lightweight pre-cast panel

##### PIER TABLE MOCK-UP

- Set pier column rebar and cast a concrete block at the base to simulate field conditions

#### **MILESTONES AND IMPORTANT UPCOMING OPERATIONS IN THE NEXT THREE WEEKS:**

##### FOUNDATIONS

- Cofferdam construction continues
- The third footing box (Pier 14E) is enroute from Texas - scheduled to arrive March 1<sup>st</sup>
- 8-foot diameter piles for Pier 16E to arrive and be driven February 4<sup>th</sup>
- The third 80-foot tall pile driving template is to arrive next week

##### PRECAST YARD

- Continue mobilization and set up
- First lightweight pre-cast panel casting scheduled for the first part of February

##### PIER TABLE MOCK-UP

- Begin placement of soffit steel

##### OTHER

- Public Information office relocation anticipated by the end of February