



Caltrans Field Office  
345 Burma Road  
Oakland, CA. 94607

**SFOBB – Seismic Replacement Project**  
**Status of Construction**  
**Week Ending March 7<sup>th</sup>, 2003**



---

**GEOFILL (04-012054)**

**Resident Engineer: Richard Duncan**

Time Elapsed – 95%  
Complete - 90%  
Est. Date of Completion – March 2003

---

Punchlist, traffic safety review items, and erosion control  
Approximately one more week of work (weather pending) will be required to complete the project.

---

**SKYWAY (04-012024)**

**Resident Engineer: Doug Coe**

Time Elapsed – 25%  
Complete - 14%  
Est. Date of Completion – Fall 2006

<http://www.newbaybridge.org>  
<http://www.dot.ca.gov/dist4/sfobbbulletin.htm>  
<http://biomitigation.org/>

---

**THIS PAST WEEK THE FOLLOWING WORK WAS DONE:**

**FOUNDATIONS**

- Drove 3 piles – two bottom piles at Pier 15E and one top pile at Pier 16E
- Welded top half to bottom half of the second pile on Pier 16E
- Poured 1.5m lift of concrete into the footing box for Pier 14E
- Preparing cofferdam at Pier 14E to accept the structural steel footing box
- Finished structure excavation operations within cofferdam for Pier 13E
- Finished driving sheet piles at Pier 11E

**PRECAST YARD (Stockton)**

- Continued constructing casting beds #2 & #3
- Continued tying reinforcing bar for first segment in casting bed #1
- Finished repairs on first two panels and preparing to pour the third panel

**PIER TABLE MOCK-UP**

- Construction paused until integrated drawings are completed

---

**MILESTONES AND IMPORTANT UPCOMING OPERATIONS IN THE NEXT THREE WEEKS:**

Note: All dates noted are subject to change according to the contractor's schedule and weather conditions

**FOUNDATIONS**

- Continue cofferdam construction for eastbound bridge
- Additional piles for Piers 15E and 16E are to arrive next week
- Place footing box in cofferdam at Pier 14E

**PRECAST YARD**

- Continue mobilization and set up of equipment and casting beds
- First segment pour scheduled for March 18th
- Continue tying the reinforcing bar for first segment
- Pour third panel next week

**OTHER**

- Public Information office relocation complete – data and utility connections ongoing