



Caltrans Field Office
345 Burma Road
Oakland, CA, 94607

SFOBB – Seismic Replacement Project
Status of Construction
Week Ending April 11th, 2003



SKYWAY (04-012024)

Resident Engineer: Doug Coe

Time Elapsed – 28%
Complete - 15%
Est. Date of Completion – Fall 2006

<http://www.newbaybridge.org>
<http://www.dot.ca.gov/dist4/sfobbbulletin.htm>
<http://biomitigation.org/>

THIS PAST WEEK THE FOLLOWING WORK WAS DONE:

FOUNDATIONS

- Pier 16E – Dredging out material from within the driven piles
- Pier 15E – Drove all four piles, cut them to elevation, and removed the pile driving template
- Pier 14E – Stabbed top 3 piles on the eastside. Began splicing operation
- Pier 13E – No activity this week
- Pier 12E – No activity this week
- Pier 11E – Continued structure excavation operations within the cofferdam
- Pier 10E – No activity this week
- Pier 9E – Sheet piles completed for cofferdam
- Pier 8E – Began driving sheet piles for cofferdam

PRECAST YARD (Stockton)

- Casting bed #1 – Continued tying rebar for its second segment
- Casting bed #2 – Continued tying rebar for its first segment
- Casting bed #3 – Continued assembly operations
- Panel forms – 2 panels poured this week.

OTHER

- Public Information office relocation completed – data and utility connections ongoing
- Mission Control – Expansion of the office trailer complex complete
- Pier table mock-up – Began placing formwork and PT ducts, pour scheduled for 4/23/03
- Pier mock-up in Vallejo – Continued mass concrete mock-up, pour scheduled for 4/15/03

MILESTONES AND IMPORTANT UPCOMING OPERATIONS IN THE NEXT THREE WEEKS:

Note: All dates noted are subject to change according to the contractor's schedule and weather conditions

FOUNDATIONS

- Pier 16E – Pile clean out and the welding of pile heads to the structural steel footings
- Pier 15E – Begin pile clean out
- Pier 14E – Pile welding and driving operations
- Pier 13E through 11E – Prepare for structural steel footings arriving on April 24th
- Pier 10E through 7E – Prepare for structural steel footings (footings in fabrication)

PRECAST YARD (Stockton)

- Casting bed #1 – 2nd segment pour scheduled for April 17th
- Casting bed #2 – 1st segment pour scheduled for April 18th
- Casting bed #3 – Expected completion date of assembly is for mid-May

COMPLETED PROJECTS

GEOFILL (04-012054)

Project accepted – April 1st, 2003

RE: Richard Duncan