



**SFOBB – Seismic Replacement Project
 Status of Ongoing Construction Contracts
 Week Ending July 16, 2004**

SKYWAY (04-012024)

Doug Coe / David Salladay

Time Elapsed – 50%	Bid Opening date – December 19, 2001	http://www.newbaybridge.org
Completed–53%	Construction Began – February 6, 2002	http://www.dot.ca.gov/dist4/sfobbbulletin.htm
Project Cost: \$1,043M	Est. Date of Completion – Nov 29, 2006	http://biomitigation.org

STATUS OF WORK:

	In Progress	Completed To-Date	Project Total	Percent Complete
SUBSTRUCTURE				
Pier Tables	6	1	28	4%
Pier Columns	7	10	28	36%
Pier Access Casing	0	10	20	50%
FOUNDATIONS				
Footing Boxes Set	1	25	28	89%
Piles Driven	3	121	160	76%
PRECAST YARD				
Panels Cast	3	334	876	38%
Segments Cast	1	164	452	36%

SUPER STRUCTURE

- Pier 16E – Load test SLED'S ON Pier Table & 2 segments scheduled to arrive on July 23, 2004

PIER TABLES

- Pier 15E – Remove falsework
- Pier 14E – Pour top deck
- Pier 13E – Form deck soffit & edge forms
- Pier 12E – Pour 2nd lift stems
- Pier 11E – Pour soffit and 1st lift stems
- Pier 10E – Install soffit steel
- Pier 09E – Erect falsework
- Pier 08E – Erect pony bents

PIER COLUMNS

- Pier 07E – Pour closures for access casing cover
- Pier 06E – Pour 2nd lift pier
- Pier 05E – Pour 2nd lift pier
- Pier 04E – Pour 1st lift pier concrete
- Pier 03E – No work until top-of-footing is pound
- Pier 16W – Pour pier socket



SKYWAY (04-012024) Continued

Doug Coe / David Salladay

FOUNDATIONS

- Pier 08E – Remove cofferdam
- Pier 07E – Remove cofferdam
- Pier 03E – Place studs and rebar for the top slab
- Pier 16W – Pour 1st lift in piles
- Pier 15W – Cleanout footing box and install thermal coated pipes
- Pier 14W – Continue pile head connection welding
- Pier 13W – Continue cutting slots for pile head connection welds
- Pier 12W – Excavate inside piles
- Pier 11W – pull pile template
- Pier 10W – Splice piles 1, 2 , & 3
- Pier 09W – Install and level rock bedding for footing box
- Pier 08W – Begin installation of cofferdam
- Pier 05W – Drive B-side piles, stab middle pile and splice

PRECAST YARD (Stockton)

- 1 segment & 3 panels are scheduled to be cast next week
- Beds 1 & 2 are shut down. Bed 3 continues without a swing shift. Bed 4 continues casting Hinge “E”

PIER W2 STRUCTURES (04-0120C4)

Pedro Sanchez / Leonard Fiji

Time Elapsed – 119%

Est. Date of Completion – July 27th, 2004

Work Completed – 92%

Project Cost: \$25M

STATUS OF WORK:

- W2E: Formwork for northern columns, and final concrete finishing on the retaining wall
- W2W: Pour & cure northern concrete column, and torque southwest column rebar

YBI SUBSTATION (04-0120G4)

Beau Wrightson / Richard Duncan

Time Elapsed – 98%

Est. Date of Completion – October 15, 2004

Completed – 81%

Project Cost: \$5.5M

STATUS OF WORK:

SUBSTATION

- Continue rough-in electrical and the installation of conductors
- Continue to install interior light fixtures
- Continue to fabricate and install comp. air
- Continue to terminate conductors
- Install seismic bracing
- Install hand rails
- Install conductors

UTILITY RELOCATIONS

- Continue to review CCO #28 Shoring

RAMP CLOSURE

- WB 80 on-ramp east of YBI Tunnel, tentative opening date: October 15, 2004



SOUTH-SOUTH DETOUR (04-0120R4)

Ken Loncharich / John Walters

Time Elapsed – 1%
 Completed – 2%

Est. Date of Completion – December 30, 2005
 Project Cost: \$71M

Awarded Date: March 10, 2004
 Contract Approval Date: March 25, 2004
 First Working Date: July 10, 2004

STATUS OF WORK:

- Review of re-submitted preliminary design submittals for foundation, viaduct, east and west Tie-in
- Continue to meet with contractor to discuss design issues
- Continue to review of USCG fence location
- Continue to review RFI's and submittals for approval

RAMP CLOSURE:

- EB 80 off-ramp from the #5 lane will be closed on for the duration of the project (4 years).

E2-T1 Foundation For SASS (04-0120E4)

Pedro Sanchez / Mark Vilcheck

Time Elapsed – 8%
 Completed – 6%

Est. Date of Completion – May 26, 2007
 Project Cost: \$177.45M

Awarded Date: April 1, 2004
 Contract Approval Date: April 7, 2004
 First Working Date: April 22, 2004

STATUS OF WORK:

- Continued review of RFI's & Submittals
- Continue to integrate shop drawing analysis and resolution

COMPLETED PROJECTS

ROAD LOCATION (04-0120Q4)	Project accepted – June 19 th , 2004	RE: Richard Duncan
GEOFILL (04-012054)	Project accepted – April 1 st , 2003	RE: Richard Duncan
YBI MIDDEN SITE (04-012074)	Project accepted – January 9 th , 2003	RE: Beau Wrightson
PILE INSTALL DEMO (04-012084)	Project accepted – December 15 th , 2000	RE: Mark Woods