

Russian River Bridge Update
June 29, 2006

- Foundation Constructors, Inc (FCI) finished welding the top 90-foot pipe piles at bent 5, inside the wetted channel. FCI also finished placing and pouring seal course concrete for the four isolation cases at bents 9 and 10.
- Con-Fab completed casting 67% of the superstructure Double Tee girders. The first erection of the Double Tee girder is tentatively scheduled for July 14, starting from the eastern side.
- CC Myers continues to core a 4-inch hole at a bent 6 cast-in-shell pile to check for anomalies. They also finished forming frame. CC Myers started excavating footing for the retaining wall and abutment 11.
- Fontana Steel started placing stirrup and steel rebar for the bent cap at bent 7.
- Malcolm Drilling finished drilling and pouring the concrete seal course for cast-in-shell piles at bents 2 and 3, and started drilling at bent 4.
- Materials continue to arrive at the site.

