

Memorandum

To: CHAIR AND COMMISSIONERS

CTC Meeting: January 19-20, 2011

Reference No.: 3.6
Information

From: BIMLA G. RHINEHART
Executive Director

Subject: **2010 Third Quarter Bay Area Toll Bridge Progress and Financial Update**

ISSUE: Since the Second Quarter Report update, the following San Francisco Oakland Bay Bridge (SFOBB) Seismic Retrofit project construction activities and Toll Bridge Program Oversight Committee (TBPOC) actions occurred:

TBPOC meetings and activities –

- At their September meeting, the TBPOC approved a proposed detour plan on the Oakland side of the bridge to allow opening the SFOBB to traffic by 2013. The proposed plan temporarily shifts traffic to the south allowing for the construction of the Oakland Touchdown contract #2 prior to the completion of the signature Self Anchored Suspension span project.

Self Anchored Suspension (SAS) contract –

- As of the end of the third quarter, sixteen of the 28 steel roadway box segments have been installed.
- The second steel tower leg lift and the east and west bound boxes for roadway section 9 have arrived at Pier 7 in October and have also been installed.

Yerba Buena Island Contract (YBI) Contract #1 - connects the west end of the SAS Bridge to the Yerba Island tunnel –

- In October, MCM Construction mobilized and began construction work.

BACKGROUND: In July 2005, Assembly Bill 144, (AB144) Hancock created the Toll Bridge Program Oversight Committee (TBPOC) to exercise project oversight and control over the Toll Bridge Seismic Retrofit Program. The TBPOC is comprised of the Director of the Department of Transportation (Caltrans), the Bay Area Toll Authority (BATA) Executive Director, and the Executive Director of the California Transportation Commission (CTC). The TBPOC's program oversight and control activities include, review and approval of contract bid documents, contract change orders and resolution of major project issues.

Attachment

- TBPOC 2010 Third Quarter Project Progress and Financial Update Released November 2010