

# Memorandum

TAB 67

To: CHAIR AND COMMISSIONERS  
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: January 22, 2015

PASSED BY

Reference No.: 2.8c.(1)  
Action Item

From: NORMA ORTEGA  
Chief Financial Officer



Prepared by: Rachel Falsetti, Chief  
Division of Transportation  
Programming

Subject: **REQUEST TO EXTEND THE PERIOD OF CONTRACT COMPLETION FOR PROJECTS ON THE STATE HIGHWAY SYSTEM, PER STIP GUIDELINES WAIVER 15-03**

## **RECOMMENDATION:**

The California Department of Transportation recommends that the California Transportation Commission (Commission) extend the period of project completion by <sup>2015</sup>18 months, to July 31, 2016, for the locally administered State Route 1 Auxiliary Lanes – Soquel to Morrissey project (PPNO 6500) in Santa Cruz County.

## **ISSUE:**

In January 2012, the Santa Cruz County Regional Transportation Commission (SCCRTC) awarded the contract for the State Route 1 Auxiliary Lanes – Soquel to Morrissey project. At the time of award, it was expected that the project would be completed by January 2015. While key contract items have been completed and the auxiliary lanes have been open to traffic since November 2013, it is anticipated that final contract acceptance and liquidation of funds will be delayed in order to address the contractor's claim of differing site conditions on the project. SCCRTC is requesting an 18-month extension to the period of project completion to extend the deadline to July 31, 2016. The length of the extension request is based on a worst case scenario, in the event that ongoing negotiation of claims is unsuccessful and legal action is required.

## **BACKGROUND:**

Current State Transportation Improvement Program guidelines stipulate that a local agency has up to 36 months from the award of the contract in which to complete the project. The Commission may approve waivers to the timely use of funds deadline one time only for up to 20 months in accordance with Government Code Section 14529.8.

California Transportation Commission												
January 22, 2015 Meeting - Extension Requests / Staff Recommendations												
Agenda												
Item #	Ref #	Extension Type	Proj #	PPNO	County	Agency	Extension Request	Caltrans	Recommendations	CTC Staff	Notes	
65	2.8b.(1)	Contract Award (STIP Loc-Admin On-System)	1	05-2376	SLO-41	Atascadero	3 months	3 months	3 months	3 months	Low bidders disqualified, repackage and rebid	
66	2.8b.(2)	Contract Award (STIP On-System)	1	05-2266	SB-101	Caltrans-STIP	6 months	6 months	6 months	6 months	Delay in executing agreement with CCC	
			2	06-6613	KER-46	Kern County	5 months	5 months	5 months	5 months	Encroachment permit delay for local on-system	
67	2.8c.(1)	Project Completion (STIP Locally-Admin)	1	05-6500	SCR	SCCRTC	18 months	18 months	6 months	6 months	Time to negotiate and settle claims	
68	2.8c.(2)	Project Completion (STIP Rail)	1	75-2030	SJ	Caltrans-Rail	4 months	4 months	4 months	4 months	Delay by seasonal access to project location	