

**04-0120L4 -MCM Construction**  
**Construct Bridge, Roadway,**  
**Building & Electrical System**

<b>REPORT NO.</b> 222 - 227	<b>DATE</b> 7/23-27/07
<b>SHIFT HOUR:</b> START 0700 STOP 1530	<b>TEMPERATURE:</b> MIN var °F MAX var °F
<b>WEATHER</b> See Below	<b>Page 1 of 2</b>

**222—Monday 7-23-2007:**

**Weather : Clear**

- Talked to Nick King, he wants to bring his office trailer in the first week in August. Reminded him he needs to get clearances from CT R/W and Utility companies who have easement within projects limits where he intends to place his trailer. I asked him when they want to have a preconstruction meeting, he said his office needs to decide that. He said he could not see any easement limits in the contract plans. He also wanted to put his lock on the security gate I agreed. He said he plans to submit his SWPPP tomorrow.
- Received a call from Jaime, There is a 2" AT&T telephone line that goes through the site next to utility duck bank at approximately station 14+60 (see sheet U-3 of plans). Need to write a CCO to either protect the line in place or the AT&T has to run the line under the Duct bank.
- Re-weld meeting is scheduled for tomorrow.
- Received a PDF email letter (letter 307-005) from Richard McCall including a CPM scheduling equipment list for review and approval. Primavera and Schedule Analyzer Software to be furnished in addition to the attached list later. Forwarded the list to Mike Stone for his review and recommendation.

**223—Tuesday 7-24-2007:**


**Weather : Clear**

- Talked to Jaime regarding easements and underground utilities. The Port of Oakland has easement for telecom Company. State and the Port have agreed to put another billboard between station 16+20 & 16+40 (see sheet L-3, & U4-5). PG&E, AT&T have easements. Jaime stated that all utilities that cross the utility duct bank as shown on contract plans except the 2" AT&T line at station 14+60 (near manhole 3). AT&T can raise it 10" and encase it in 6" concrete if it helps. I agreed to this change and Jaime to follow up with the AT&T. Also, EBMUD will not allow any pile driving for the substation until the video survey work is completed.
- Attended CT internal welding meeting today. The pre-weld meeting with the contractor is this Thursday. Pipe pile fabrication ASTM A709 material grade 345. Use D1.1 version 2006 specs.
- Received a copy of Notice of material to Be Furnished from Venkatesh addressed to Twin Brothers Fabricators.
- Received a PDF copy of letter 307-006 from MCM in reference to RFI#2. Forwarded the email to Mehran.

**224—Wednesday 7-25-2007:**

**Weather : Clear**

- By a faxed letter, the contractor designated Andy Wehrenberg as their welding QCM per Section 8-3.01 of the contract SP.
- Received a request for a CCO from Jamie Gutierrez regarding replacing Detail 2 on sheet 95 of 643 with a revised SD-1 plan sheet. His change order will replace the "80 EAST" label with "880 South" label. Gave a copy of the revised plan sheets to Greg Allen of MCM and told him a CCO will follow.

<b>SIGNATURE</b> 	<b>TITLE</b> RE
Ben Ghafghazi, P.E.	

45.01

