



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:50 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 073 Const Calendar Day 966

Date: 05-Aug-200 Wednesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 28-Aug-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day If no, explain:

Diary:

Dispute

Office work/field

- Dumbarton PS and E received on 8/3/09 at HQ
- Tour job this morning with Victor Maletic, Maged and Chuck
- MCM continued to form lost deck EB span 16 and 17
- MCM sub finished barrier rail on WB from 23L to bent 17
- Met with Matt and Ibrahim in the field to set 2 more point for north and south pipe beam on EB and 2 point on the skyway EB___ of bridge
- Called John McEwen regarding the ___ sign structure piles, John said his pile crew is busy and they will not be driving tomorrow.
- Spoke to Greg Allen regarding EB longitudinal texture, Greg was inquiring about skim grinding vs. texturing during deck pour.

