



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:49 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 083 Const Calendar Day 615

Date: 19-Aug-200 Wednesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 19-Sep-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day If no, explain:

Diary:

Dispute

Office work/Out office

- Attended South South Detour Safety Mtg for the Labor Day weekend .
- Met with Ahmed and Chuck in the field to inspect class-one finish on the WB structure.
- Met with John Mcewen in the field to discuss class-one finish as well.
- Met with Chuck to discuss positive camber between bent 19 and the temporary bent 19AR. Matt and Abe to survey the lost deck dowels, before any action.
- Reviewed and forwarded comments on the Dumbarton bridge seismic retrofit plans .
- MCM placed the bidwell on the rail at the EB structure in preperation for deck pour .
- MCM crews continued lost deck patching and cleaning, and Harris Salinas followed with rebard right behind them.
- Avar crews are on the job placing P/S ducts in the deck.
- John Mcewen called to say they intend to drive the CMS sign pile tomorrow .
- Matt and Abe checked the lost deck dowels and the camber issue is mute .

