



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:18 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 104 Const Calendar Day 985 Date: 24-Aug-200 Monday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 13-Oct-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day If no, explain:

Diary:

Dispute

Office work

- Contractor's controlling operation this week: To DP: Punch list To CW: EBF1 Span 18-19 Deck Conc, Span 16-17 Pipes, Lost Deck.
- Attended the safety meeting. John Walker made a presentation on 10 causes of accidents on construction sites. Reviewed Trenching, Backup Alarms, Cranes and Overhead Power Lines, and Work on Elevated Areas and fall protection. Ernie informed the group that CALOSHA report and comments from previous inspection came in last week and there were no major issues with the exception of some air sampling test results that were incorrectly documented. Following the safety meeting discussed jobsite SWPPP requirements and activities. No major issues in regards to SWPPP were identified. Brad Dickson was at the meeting and stated that the SWPPP amendment 25 is not adequate and we need to make adjustment. A site inspection last week resulted in a Green rating. Following the SWPPP update, provided an update with the staff for activities involving the District and Structures items.
- After the Safety meeting, had a meeting with Raj and Amer regarding CCO #115-1, additional SWPPP. I handed over pending extra work bills in the amount of \$300,000.00. I informed Amer and Raj that at this rate, we will be spending over \$2,000,000.00 on additional SWPPP and there is no way to separate contract work from the work of CCO #115. Raj said he will ask MCM to stop work on weekends.
- .
- Jonathan on CPM training today and tomorrow.
- Received CCO #81, Utility Vault and Waterline Relocation at Abut 23L from MCM. Approved and sent top DO.
- CCO #113 was returned unsigned. I talked to Richard McCall and we agreed that the CCO would be written with deferred time. Processed revised CCO.
- Reviewed and approved WSWDs #104 and 105 and Weekly Status to MCM.
- Talked to Raj and Darryl Schram, SAS senior, requesting modifications to the Qwick Kurb to provide construction vehicle merge area. Request was sent to Jaime for review and concurrence.
- Sent Dumbarton comments to Tariq Masroor and Sid Pawar for incorporation into plans. Also talked to Mo Pazooki to coordinate a field trip to Dumbarton Bridge to study access issues for work.

