



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:09 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 171 Const Calendar Day 78 Date: 25-Nov-2009 Wednesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 30-Nov-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day If no, explain:

Diary:

Dispute

Office work

- Richard Duncan on vacation this day.
- Amer Informed me that Raj will be working on other projects and Hazzaa and I will cover his work . This will be effective December 1, 2009.
- He contractor continued their paving operation of EB Roadway today . It is anticipated that they will finish this item of work today. See ARE dairies for detail.
- Received MCM letter 549 requesting non-working days for four days from 11/26/09 through 11/29/09 during the Thanksgiving Holiday. Their request was denied and State letter 1735 was prepared and sent to MCM to inform them of the rejection.
- Reviewed and approved contractor's Survey Request 114, Drainage Systems 4&5, to be implemented.
- Reviewed and approved WSWDs #117 and #118 and Weekly Status to go to MCM.
- Sent CCO #126, 111-1, 127, to Amer to sign. I had already reviewed and signed the C-93, CCO ad Memo for these yesterday.
- Sent CCO 105-1 to Amer to approve and sent to District CCO desk for additional funds request .
- Reviewed and approved daily diaries.
- Received an email from Mimi Lee | Account Executive – Construction for Willis Insurance Services of California addressed to MCM stating the following: " I had heard that MCM is close to finishing its work on Oakland Touchdown and wanted to get ahead of seeing what (if any) subcontractors are finishing within the next 30-90 days to ensure that all the necessary OCIP documentation has been submitted. If you have a list of subs already in punch list or forecasted to completed, please forward them on as soon as you can with the expected completion dates so that we can get started."

