

**JOB STAMP**  
**04-0120M4 (04-00000022)**  
**04-SF-80-1.6/2.7**  
**San Francisco Oakland Bay Bridge**  
**Oakland Touchdown - Phase 2**

REPORT NO.	04	to	06	DATE	June 08 to June 10, 2012	M T W Th <b>F S S</b>
SHIFT HOUR	START	-----	STOP	-----	TEMPERATURE	
WEATHER	Clear					

**June 08, 2012**      07:15 – 16:00

1. Continue to fill in for Stanley Ku at the WDC, SAS Project.
2. Contacted Mohan Char, AECOM, Todd Dudley has spoken to Keivan, METS, and they are leaning towards the use of the PT300 grout as an alternative to using epoxy grout. Regarding the two frames of the EB structure, they should match after load transfer using the camber shown on the plans.
3. Precast Walls – comments back from OSD on the mesh not being accepted for equivalency. This is due in part to the use of 80 ksi steel. Spoke with Samad and they will provide their recommendations regarding WWR equivalency. They are hesitant to approve based upon the BDS which provides an upper limit of 75 ksi which is below the 80ksi request. Construction will stamp off on the shop drawings.
4. Drafted CCO 15 revised ISD specifications for comment. Sent to Steve Margaritis the owner of the specification.
5. Precast Panel mix design appears to be compliant but need to check on corrosion requirements.
6. FWI-RFI-0020 – studs on the bikepath – black or galvanized. Holding off on the response to possibly make a revision for a material change to stainless steel. Design will accept black, galvanized or stainless steel studs. Will consult request concurrence from OSD for the stainless steel.
7. Request from Environmental to install bird screens at the soffit vents.
8. Arranging for a meeting to discuss the temporary bikepath with FWI and TYLin.
9. Reviewing and commenting on revised CCO plan sheets from AECOM.
10. Coordinating with Mike Whiteside on a meeting for the temporary bikepath between TYLin and FWI.

**June 09, 2012**

No work on site

SIGNATURE <b>Gary Lai, Original Signed</b>	TITLE Structures Representative
---	------------------------------------