

JOB STAMP
04-0120M4 (04-0000022)
04-SF-80-1.6/2.7
San Francisco Oakland Bay Bridge
Oakland Touchdown - Phase 2

REPORT NO.	102	To	DATE	September 14, 2012	M T W Th F S S
SHIFT HOUR	START	07:00	STOP	15:00	TEMPERATURE
WEATHER	Clear				

1. Meeting with Division of Mines and Geology – Phone - Carl Peterson and Pat Hipley – Discussion on the exposed box located just east of the new Oakland Mole substation. Their boxes in the ground need to be protected with a steel plate. Prior to being covered, the boxes need to be inspected for damage. The free field and junction boxes need be be exposed as they are now covered with dirt.
2. Spoke with Jason Tom, AECOM, Sanny and Victor are available until the end of October.
3. Falsework – Hubert checked the lost deck system and it is now acceptable. A final marked up set will be issued this morning. The previous copy had an illegible copy of the designer's PE stamp.
4. Working with FWI, METS and Design to resolve some mis-cast bars in the Type 2 precast wall panel.
5. Received quantities for the abutment footing change from AECOM for CCO 22.

SIGNATURE Gary Lai, Original Signed	TITLE Structures Representative
---	------------------------------------