

17-Dec-2008

ABF-CAL-LTR-000772

Mr. Gary Pursell
Resident Engineer
California Department of Transportation
333 Burma Road
Oakland, CA 94607

PROJECT: San Francisco Oakland Bay SAS Bridge Superstructure
Caltrans Contract No. 04-0120F4
ABF Job No. 660110

SUBJECT: CTLLC Weekly Time Summary and Updates for East End Detailing

Gentlemen:

Further to American Bridge / Fluor Enterprises, Inc., A Joint Venture (ABFJV) Letter No. ABF-CAL-LTR-000576 dated July 2, 2008, wherein ABFJV advised the Department that ABFJV directed Candraft-Tensor LLC (CTLLC) to proceed with the balance of the detailing services for Lifts 12 through 14 (East and West Bound) through Segment Assembly Drawings on a "time and material" basis in order to obtain completion of this detailing by December 31, 2008, ABFJV provides the Department herewith CTLLC's weekly time summary for the period December 6 - 12, 2008. In addition, ABFJV Letter No. ABF-CAL-LTR-000651 advised the Department that ABFJV will provide weekly a summary of new and outstanding changes being tracked by CTLLC. ABFJV hereby submits CTLLC's latest Change Order Summary Log for East End OBG Detailing, dated December 16, 2008. Furthermore, ABFJV Letter No. ABF-CAL-LTR-000762 established that ABFJV will provide the Department with a weekly listing of problems encountered by CTLLC on East End OBG Detailing. Please find attached CTLLC's listing of problems for the week ending December 12, 2008.

For informational purposes, please note that the ripple effects of changes, such as additional work, inefficiencies, interferences and disruptions, resulting from the numerous modifications on the East End Work cannot, with any degree of certainty, be allocated to particular identifiable Contract Change Orders. Thus, the attached Weekly Time Summary's line item "Total Hours worked on additional RFI changes to East end detailing work that were not contemplated in the east end detailing scope of work at the time of issuance of SCO 54, SCO 062, and SCO 065" represents the direct CTLLC detailing man-hours for Work outside the scope of SCO 54, SCO 62, and SCO 65. The CTLLC work hours listed in this line item are not all inclusive and do not represent the entirety of the time and cost impacts encountered by CTLLC or others. Further, the time summaries do not include changes to existing Approved or incomplete Shop Drawings resulting from current RFI responses.

Upon your review of the attached, should you have any questions or wish to discuss this matter further, please contact our office.


05.04.01

ABF-CAL-LTR-000772

Page 2

Sincerely,

AMERICAN BRIDGE/FLUOR ENTERPRISES, INC. A JOINT VENTURE



Michael D. Flowers
Project Director

Enclosures: CTLLC Weekly Time Summary, East End Detailing, December 6 – 12, 2008 (2 pages)
Candraft Timesheets, December 6 – 12, 2008 (103 pages)
Candraft Change Order Summary for East End OBG Detailing, dated December 16, 2008 (6 pages)
CTLLC Listing of Problems Encountered on East End OBG Detailing for the week ending December 12, 2008 (1 page)

File: 02.01