

08-Apr-2009

ABF-CAL-LTR-000883

Mr. Gary Pursell  
Resident Engineer  
**California Department of Transportation**  
333 Burma Road  
Oakland, CA 94607

**PROJECT: San Francisco Oakland Bay SAS Bridge Superstructure**  
**Caltrans Contract No. 04-0120F4**  
**ABF Job No. 660110**

**SUBJECT: CTLLC Weekly Updates for East End Detailing**

Gentlemen:

Further to American Bridge / Fluor Enterprises, Inc., A Joint Venture (ABFJV) Letter No. ABF-CAL-LTR-000576 dated July 2, 2008, wherein ABFJV advised the Department that ABFJV directed Candraft-Tensor LLC (CTLLC) to proceed with the balance of the detailing services for Lifts 12 through 14 (East and West Bound) through Segment Assembly Drawings on a "time and material" basis in order to expedite completion of this detailing, ABFJV provides the Department herewith the weekly update of CTLLC's time expended. Please find attached CTLLC's weekly time summary and timesheets as well as ABFJV employee Mike Mantil's time for the period of March 28-April 3, 2009. In addition, ABFJV Letter No. ABF-CAL-LTR-000762 established that ABFJV will provide the Department with a weekly listing of problems encountered by CTLLC on East End OBG Detailing; however, there were no new problems for the week ending April 3, 2009. Furthermore, ABFJV Letter No. ABF-CAL-LTR-000651 advised the Department that ABFJV will provide weekly a summary of new and outstanding changes being tracked by CTLLC. ABFJV hereby submits CTLLC's latest Change Order Summary for East End OBG Detailing, dated April 7, 2009.

For informational purposes, please note that the ripple effects of changes, such as additional work, inefficiencies, interferences and disruptions, resulting from the numerous modifications on the East End Work cannot, with any degree of certainty, be allocated to particular identifiable Contract Change Orders. Thus, the attached CTLLC Weekly Time Summary's line item "Total Hours worked on additional RFI changes to East end detailing work that were not contemplated in the east end detailing scope of work at the time of issuance of SCO 54, SCO 062, SCO 065, and SCO 067" represents the direct CTLLC detailing man-hours for Work outside the scope of SCO 54, SCO 62, SCO 65, and SCO 67. The CTLLC work hours listed in this line item are not all inclusive and do not represent the entirety of the time and cost impacts encountered by CTLLC or others. Further, the time summaries do not include changes to existing Approved or incomplete Shop Drawings resulting from current RFI responses.

Upon your review of the attached, should you have any questions or wish to discuss this matter further, please contact our office.

---

ABF-CAL-LTR-000883

Page 2

Sincerely,

**AMERICAN BRIDGE/FLUOR ENTERPRISES, INC. A JOINT VENTURE**



Michael D. Flowers  
Project Director

Enclosures: CTLLC Weekly Time Summary, East End Detailing, March 28-April 3, 2009 (5 pages)  
CTLLC Timesheets, March 28-April 3, 2009 (124 pages)  
ABFJV Detailing Support Employee Mike Mantil's Timesheet, March 28-April 3, 2009 (1 page)  
Candraft Change Order Summary for East End OBG Detailing, dated April 7, 2009 (8 pages)

File: 02.01