

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 11/19/06 through 11/25/06

SELF-ANCHORED SUSPENSION (04-0120F4) R.E - Gary Pursell / S.R. - Rick Morrow

Contract: 04-0120F4

04-SF-80-0.6/1.3

Contractor: FCI Constructors, Inc.

Time Elapsed - 7%

Completed - 10%

Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006

First Working Date: May 18, 2006

Est. Date of Completion: 2013

Office work

- Preparing plans and contract change orders for changes not incorporated by addenda.
- Providing direction to Requests for Information (RFI). Of 377 RFIs received, 337 responses provided.
- Contractor developing base line schedule with input from CT. Submittal of incomplete baseline schedule was received.
- Responding submittals and working drawings. Nineteen (19) working drawings received for review.

Field work

- Contractor continues to move staff into the field office and Working Drawing Campus (WDC).
- Field work is scheduled to begin in Spring 2007.
- Contractor finalizing agreements with manufacturers, fabricators, suppliers and subcontractors.
- Pre-fabrication welding procedures and approval process are underway at ZPMC in Shanghai.
- Contractor participating in regular meetings with others to plan and coordinate YBI construction activities between the various contracts.

ASSISTANT RE'S DAILY REPORTS:

Monday, November 20, 2006

- Mostly clear.
- I went to Martinez to meet and discuss the Marina Vista contract close out. We met with the Contractor and discussed item increases and decreases, Lump sums, additional item payments, EWB's, CCOs Unilateral CCOs, Time, and subcontractor issues. We also discussed the bigger issue of "Global", which includes material, labor, and fuel escalation, and SWPPP.
- I came back to my oakland office and worked on emails and desk paper.
- I greeted my new employee Roberto Borja and gave him an orientation and the forms that he has to fill out.

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 11-25-06

- I worked on RFI's 317 and 338.
- I called Danny Cruz of FCI and discussed more of the issues that we discussed in this morning's meeting.

Tuesday, November 21, 2006

- Mostly clear.
- I spoke to Forner and briefed him on the issues that he will discuss with FCI management (Weltz) tomorrow. I gave him the background on the Engineered fill removal, Field office and Admin costs. The total of these 3 issues is about \$300K.
- From 8:00 to 10:00 I updated the RFI statuses and the log.
- From 10:00 to 12:00 I attended the E/M RFI Meeting and discussions regarding the receptacle on the back side of the barriers. Howe was in attendance.
- I cleaned up my desk.
- I worked on RFI's.
- I assigned Angel to check the paint spec for the pipes on the exterior of the ridge.
- I gave Roberto the Cost breakdown for the Transpo for the Engineer that was sent from the Contractor. Roberto will evaluate.

Wednesday, November 22, 2006

- Mostly overcast.
- I worked on emails.
- I worked on diaries.
- Cleaning my desk and unpacked boxes and sorted and threw away stuff.
- I spoke to Gary and Bob Mellvin who will not be able to attend the RFI meeting next week.
- I helped Trieu and Sophea replace my lap top computer.
- I worked on RFI 326.

Thursday, November 23, 2006

- Mostly clear.
- Thanksgiving Holiday

Friday, November 24, 2006


- Mostly clear.
- Thanksgiving Holiday

Saturday, November 25, 2006

- No work planned

Sunday, November 26, 2006

- No work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER