

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45
 ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 998 to 2	DATE: 12/11 to 12/15/06 <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA

WEATHER: **(NA – See Weekly Statement of Working Days)**

Monday:

- Prepared and filed my last week ARE Report.
- Met with Darryl Schram and discussed last week work detail, specifically the accommodation of TYLIN at the Mission Control Campus. Darryl agreed on the selected furniture from AA Office Interiors and gave us his input on the Lease Agreement with ABF on this matter.
- Lynne Wilkinson stopped by and covered with Darryl the need of more working spaces. Lynne was impressed by the way we handled TYLIN accommodation at the Mission Control Campus.
- Checked with GE-Modular sub-contractors and confirmed this week start of work on the Mission Control Campus.
- Attended SAS staff meeting from 2 to 4 pm.

Tuesday:

- Discussed final furniture Lease Agreement with Scott Fabel and Darryl Schram.
- Set up meeting between Chris Masters and TYLIN IT person to go over Mission Control Campus networking.
- Thomas Heidal of Advanced Business Communications started work at the Mission Control Campus. Thomas is removing all old wiring and cabinet, installing a new larger cabinet and rewiring everything. He will be installing new network and phone lines to every workstation. A new fiber optic line will be installed to the SAS server room.
- Discussed with Darryl Schram the issues at Mission Control Campus. Darryl is going to talk to ABF about billing the costs under CCO #8.

Wednesday:

- Checked with Thomas Heidal the Fiber Optic and phone installation work at the "Mission Control Campus".
- Met with Chris Masters, James Duxbury and James Huang of TYLIN. Discussed communications and computer needs of TYLIN at Mission Control Campus.
- Met with Darryl Schram, Scott Fabel and Ken Darby about SAS Change Orders and approval procedures.

Thursday:

- Attended Safety meeting at 8 am.
- Checked with Thomas Heidal the Fiber Optic and phone installation final work at the "Mission Control Campus". Received keys to the new network cabinet. Thomas is going to send us his invoice for approval and payment.
- Attended the Biweekly CCO' s meeting with the Contractor.
- Met and Scott with Lyle of AA Office Interiors and went over the Mission Control Campus furniture, delivery dates, removing old furniture and set up new ones. The new furniture will be delivered on 12/27/06.
- Met and Scott with Bill Howe about the Mission Control Campus furniture delivery and the need to keep ramp clear at that day. Bill called one of his people and asked to keep the access clear that day.

Friday:

- Received email from Chris Masters and Sue Graham of District about the Deck at the Mission Control Campus and its illegality and that they are trying to find a contractor to fix it. Checked on Chris to clarify this issue with him but he was out today.
- Received from District Office the two CCO' s #10 and #11 final input.
- Called Marvin (Who will construct the ramp etc..) and found out that he is going to start work on Monday 12/18/06.

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS
--	--------------------------------------