

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>102 to 108</b>	DATE: <b>3/25 to 03/31/2007</b> S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>	

- Monday: 3/26/2007 0800-1730 = 8 + 1 OT hrs (1.5x rate)
- Finished last week's diary.
  - Sent CCO 004 Concurrence Memo (CM) to Pete for signature. Pete later returned it signed.
  - Inserted CCO 023 - 3 updated sheets (R2) and plan sheet library and sent to ABFJV through a transmittal so they can see these draft "R2" sheets electronically.
  - Updated CCO 004 language and DRB Agreement. Gave copy to Gary and Rob K. to review.
  - Worked rest of the day (and OT), placing CCO 021 plan sheets into the PMIV plan sheet library.
- Tuesday: 3/27/2007 0800-1630 = 8 hrs
- Got CCO 011 plan sheets into PMIV plan sheet library and sent transmittal to ABFJV so they can see the sheets into the PMIV system.
  - Did the same for CCO 021.
  - Did not have to do CCO 022, for it looks like it was already done.
  - Sent CCO 015 plan sheets in PMIV to ABFJV for pricing.
  - Placed plan sheet library (digital PDF) onto the X-Drive for others to use.
- Wednesday: 3/28/2007 0800-1800 = 8 + 1.5 OT hrs (1.5x rate)
- Worked on CCO 027 most of the day, including overtime, getting the backup info (RFI's, letters, etc) into the CCO binder and plan sheets into PMIV.
  - Worked during the day on backup info (RFI's, letters, etc) for CCO 016 and CCO 034 binders as well.
  - Sent CCO 004 DRB package to Ken Terpstra for his concurrence.
- Thursday: 3/29/2007 0800-1630 = 8 hrs
- Updated CCO log for CCO meeting later in the day.
  - Received Ken Terpstra's concurrence for CCO 004.
  - Had internal CCO bi-weekly meeting.
  - Worked on CCO 027 plan sheets from HQ Design. Only got DGN files, no PDF. Got Microstation installed on the computer. Worked with Jim Reid on printing these plan sheets in PDF for the rest of the day.
- Friday: 3/30/2007 0800-1800 = 8 + 1.5 OT hrs (1.5x rate)
- Worked on Microstation for CCO 027. Placed in PMIV library and are the ones Jim Reid clouded.
  - Had WBS meeting in the morning.
  - Jean-Lui agreed to put PMIV sheets as final R1, R2 and R3's, because of draft versions of different revisions are with the Contractor at the same time. He said that whenever you insert R2, R3 into the library and hit "update", the other CCO's will refer to the latest plan sheet in the library.
  - Worked rest of the day (and overtime) updating the PMIV Library and CCO drawing library to reflect and finalize the R1, R2 and R3 sheets to-date. Updated CCO's 11, 15, 16, 21, 22, 23, 25, 27 and 34 into the plan sheet library.

SIGNATURE

**Scott Fabel, P.E.** TITLE **Consultant Engineer, SAS**

REC'D OF MAY 09 #001246