

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

| | |
|--|---|
| REPORT NO.: 110 to 116 | DATE: 4/2 to 4/8/07 <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> S (Circle Day) |
| SHIFT HOUR: START; 06:00 STOP; 15:30 | TEMPERATURE: MIN; NA MAX; NA |
| WEATHER: (NA – See Weekly Statement of Working Days) | |

Monday: 4/2/07

- Prepared and filed my last week ARE Report.
- Met with Paul Chui and informed him about the Warehouse Building extra work. Toured the facility with him.
- Met with Darryl Schram Scott Fabel and Pau Chui and discussed status of Warehouse Offices.
- Attended the CCO 14 weekly coord. meeting with Darryl Schram, Karen Wong, Lynne Wilkinson and Martin.
- Toured the Warehouse with Darryl schram, Karen Wang and Paul Chui; Identified outstanding work.
- Started filling out the Warehouse Punch-list with Paul Chui; Paul to finalize the list.

Tuesday: 4/3/07

- Participated in Bills Howe Staff Meeting at 8:00 am and responded to the Warehouse renovation concerns.
- Forwarded Final CCO 35 to ABFJV for signature (through PMIV).
- Prepared the monthly cost report (Pochana) and forwarded it to Darryl Schram.
- Responded to Bill Howe request about the warehouse phone lines and confirmed with him in place that lines are active and working.

Wednesday: 4/4/07

- Established new Binders for CCO 14 work for Paul to use and organize his papers.
- Established Binders for new CCO 40 (cable tie-down) and CCO 34 S1.
- Updated the CCO's log to add new CCO 40 and payments made under new Estimate #11.
- Reviewed with Martin the Minutes to CCO 14 weekly meeting.
- Chris Master conveyed to me TYLin request to install security bars at the Mission control windows and provide Fire extinguishers and smoke detectors.


Thursday: 4/5/07

- Attended the Safety meeting at 8:00 am.
- Reviewed with Martin the internal CCO meeting minutes.
- Discussed with Darryl Schram TYLin request to install security bars at the Mission control windows. Darryl suggested getting an estimate of costs to see how to pay for it.
- Called into CMH and found out the price to install the security bars to be around \$100 per window. Darryl agreed to do it as extra work under CCO 8. Marvin of CMH will take measurements and provide an estimate next week.
- Visited with Darryl Schram, Scott Fabel, Paul Chui and Richard Duncan the Yerba Buena Island and observed ongoing construction work.

Friday: 4/6/07

- Updated CCO's log to include recent concurrences and add new notes identifying concurrences by names.
- Received from TYLin the plan sheets to CCO 36 and CCO 40. Copied original pdf files to CCO folders.
- Conveyed the updated CCO 36 plan sheet to ABFJV through PMIV.
- Conveyed to James Duxbury of TYLin CT response to RFCO no. 3 (letter No. 188), which negates the issuance of CCO for "Paint System for Cable Bands" that was originally to be done under CCO No. 37S1.

RD 4/25/07

| | |
|--|--|
| SIGNATURE  | TITLE (George Boughosian) #001274 Office Engineer, SAS |
|--|--|