

Job Stamp
04-0120F4
SFOBB SAS

Report No. 146
Date 5/08/07
Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

			HOURS - ITEM NO.															
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge													IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)															Name	Contractor

Weather: Sunny/ calm wind - Hi 80F Lo 60F.

Description of Operation:
 Visited site in the morning and afternoon.
 Work continues to get ready to erect Falsework over falsework foundation for W2 Cross Beam.
 The installation of Baseplate further postponed for the end of this week per the Superintendent.
 Contractor is continuing installing chain link fence to secure the area.
 Contractor is giving training to labor on the use of Hertz Man Lift.
 There are 10 people of contractor and 2 trainers.
 Informed the Superintendent that 2 people were not wearing the Safety Vest. Situation was corrected.
 See Ken lee's diary for Labor and Equipment.

Inspector:
 Lalit Mathur, P.E. *Lalit Mathur* Trans Engineer (D)

GR