

Job Stamp
04-0120F4
SFOBB SAS

Report No. 183
Date 6/14/2007
Shift Hours Start 0700 Stop 1530

GK

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV


EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge										IDLE OR DOWN	Name	Contractor
	1	Foreman	8											Terry Cronk	ABF
	1	Pile Driver Lead	8											Leo Vega	ABF off
	1	Pile Driver	8											Tony Crieghton	ABF
	1	Pile Driver	8											George Mcneil	ABF
	1	Pile Driver	8											Richard Yambao	ABF
	1	Pile Driver	8											David Selba	ABF
	1	Laborer	8											Luke Paulk	ABF
	1	Laborer	8											Jose Molina	ABF
	1	Operator	8											Rickie Campos	ABF off
	1	Operator	8											Dale Thomas	ABF
	1	Pile Driver	8											Dick Dillion	ABF
	1	Pile Driver	8											Dave Ross	ABF
	1	Operator/Driver												Paul Ekstrom	ABF
	1	Operator (CC Meyer Crane)											8	Mario Silva	ABF Bragg, absent
	1	Oiler (CC Meyer Crane)											8	Rodney Murphy	ABF CC Meyers, absent
	1	Liebherr LR1280 Crane	8										8	Sherrie Murphy	ABF CC Meyers, absent
188137	1	Man Lift Hertz Rental S-125	5											300T	ABF (Bragg)
	1	Man Lift Hertz Rental Z-135	8										3		Hertz Rental
	1	Lincoln Elec Vantage 500 Welding Machine	2										6		Hertz Rental
	1	Vantage 500 Air Compressor	8												ABF
	1	Generator Hertz Rental 549-91-5025											8		ABF
	1	Forklift Hertz Rental 544D-10	8												ABF
	1	Generator MQ Power 549-20-4007											8		ABF
	1	Welding Machine											8		ABF
	1	26 wheeler Truck Trailer	0										8		ABF
	1	Pickup	4										8		ABF Bragg
													4		ABF

	1	Crane CC Meyer	0								8		CC Meyers under repair
--	---	----------------	---	--	--	--	--	--	--	--	---	--	---------------------------

Weather: Sunny/ wind normal - Hi 85F Lo 60F.

Description of Operation:

- Continue W2 cross beam falsework.
- ABF tightened/tensioned all rods connecting the horizontal beams giving lateral supports to the south pier columns, total 4 rods for top pair of beams.
- ABF is using torch to welding/burning steel members for misc. work.
- ABF surveyor group checked the as built locations and elevations of column tops.
- ABF placed two sand jacks and erected two column frame parallel to south-east side supported by connecting to the two horizontal braces erected earlier.
- ABF received a truck load of bracing/truss members.
- Flagging was provided by CC Meyer only.

Inspector: Lalit Mathur  Trans Engineer (D)