

CK

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 215
Date 070/16/2007
Shift Hours Start 0600 Stop 1430

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge											IDLE OR DOWN	Name	Contractor
	1	Foreman	8												Terry Cronk	ABF
	1	Pile Driver Lead	8												Leo Vega	ABF
	1	Pile Driver	8												Tony Crieghton	ABF
	1	Pile Driver	8												George Mcneil	ABF
	1	Pile Driver	8												Richard Yambao	ABF
	1	Pile Driver	8												David Selba	ABF
	1	Pile Driver	8												Luke Paulk	ABF
	1	Laborer	8												Jose Molina	ABF
	1	Laborer	8												Rickie Campos	ABF
	1	Operator	8												Dale Thomas	ABF
	1	Operator	8												Dick Dillion	ABF
	1	Pile Driver	8												Dave Ross	ABF
	1	Pile Driver	8												Paul Ekstrom	ABF
188137	1	Liebherr LR1280 Crane	8												300T	ABF (Bragg)
	1	Man Lift Hertz Rental S-125	8													Hertz Rental
	1	Man Lift Hertz Rental Z-135	8													Hertz
	1	Lincoln Elec Vantage 500 Welding Machine	8													ABF
	1	Vantage 500 Air Compressor	8													ABF
	1	Generator Hertz Rental 549-91-5025	8													ABF
	1	Forklift Hertz Rental 544D-10	8													ABF
	1	Generator MQ Power 549-20-4007	4										4			ABF
	1	Welding Machine	4										4			ABF
	1	Pickup	2										6			ABF

Weather: Morning fog/Sunny/ wind normal - Hi 67F Lo 56F.

Description of Operation:

Continue W2 Falsework erection.

ABF erected the under hung beams on the west side of the South Pier.

ABF erected the under hung beams on the east side of the South Pier.

ABF erected the hanging brackets on the west sides of 2-W36x160 beams on immediate north and south sides of the North Pier.

ABF erected the under hung beams on the west side of the North Pier.


ABF watered the area for dust control. Used the water from Fire-hydrant.

ABF continues regrading the area as required for new crane coming tomorrow.

ABF stripped off of Mockup forms and started to jack hammer the Mockup Concrete. ABF burned the rebars as required from the Mockup. Disposed off all concrete.

Inspector:

Lalit Mathur



Trans Engineer (D)