

Job Stamp
04-0120F4
SFOBB SAS

Report No. 231
Date 08/01/2007
Shift Hours Start 0600 Stop 1430

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge									IDLE OR DOWN	Name	Contractor
Equip #	NO MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
	1	Foreman	8										Terry Cronk	ABF
	1	Pile Driver Lead	8										Leo Vega	ABF
	1	Pile Driver	8										Tony Crieghton	ABF
	1	Pile Driver	8										George Mcneil	ABF
	1	Pile Driver									8		Richard Yambao	ABF, school
	1	Pile Driver	8										David Selba	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Laborer	8										Jose Molina	ABF
	1	Laborer	8										Rickie Campos	ABF
	1	Operator	11										Dale Thomas	ABF
	1	Operator	11										Dick Dillion	ABF
	1	Pile Driver	8										Dave Ross	ABF
	1	Pile Driver	8										Paul Ekstrom	ABF
	1	Crane Suptd.	11										Bill Alger	ABF/Bragg)
	1	Operator	11										Mario Silva	ABF/Bragg
	1	Operator	11										Veen Hubbard	ABF/Bragg
	1	Mechanic	11										Lee Prince	ABF/Bragg Coast Line Equip
188137	1	Liebherr LR1280 Crane	11										280T	ABF (Bragg)
	1	Liebnerr LR1300 Crane (new)									8		330 T New crane	ABF, under repair
	1	Man Lift Hertz Rental S-125	8											Hertz Rental
	1	Man Lift Hertz Rental Z-135	4								4			Hertz
	1	Lincoln Elec Vantage 500 Welding Machine	8											ABF
	1	Vantage 500 Air Compressor	8											ABF
	1	Generator Hertz Rental 549-91-5025	8											ABF
	1	Forklift Hertz Rental 544D-10	4								4			ABF
	1	Generator MQ Power 549-20-4007	8											ABF
	1	Welding Machine									8			ABF
	1	Pickup	2								6			ABF

Weather: Loudy/Fog morning, sunny PM, slightly windy - Hi 67F Lo 53F.

Description of Operation:

Continue W2 Falsework and Formwork.


ABF continues working on the Deck around the South Pier. The deck extended from Line 30 to Line 36 on the west side.

ABF continues checking the Stair Tower.

ABF continues welding of the formwork beams/members such as W26x25, W8x40 etc. to Stringer Beams W36x160. The W6 is welded to W36 at each end. The W8 is welded on top of W6 and is of partial span length only. The W8 has base plates welded on top to receive posts. Upon completion, each set of W6 & W8 along with posts will become support for formwork.

ABF watered the area for dust control. Used water from the Fire Hydrant.

Bragg brought remianing parts for the new crane on a flat bed and installed on the new crane. They were assisted by the Mechanic from the Coast Line Equipment. The crane was put in operation after certification by Cal-OSHA. ABF job superintendent stayed late too.

Inspector: 
Lalit Mathur _____ Trans Engineer (D)