

dk.

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 238
Date 08/08/2007
Shift Hours Start 0600 Stop 1430

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
1	1	Foreman	8										Terry Cronk	ABF
2	1	Pile Driver Lead	8										Leo Vega	ABF
3	1	Pile Driver	8										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Laborer	8										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Operator	8										Dale Thomas	ABF
10	1	Operator	8										Dick Dillion	ABF
11	1	Pile Driver	8										Dave Ross	ABF
12	1	Pile Driver	8										Paul Ekstrom	ABF
13	1	Pile Driver	8										Roney Thompson	ABF new
14	1	Welder	8										Dennis Beach	ABF new
188137	1	Liebherr LR1280 Crane									8		280T	ABF (Bragg)
	1	Liebnerr LR1300 Crane (new)	8										330 T New crane	ABF, certified
	1	Man Lift Hertz Rental S-125									8			Hertz Rental
	1	Man Lift Hertz Rental Z-135									8			Hertz
	1	Lincoln Elec Vantage 500 Welding Machine	8											ABF
	1	Vantage 500 Air Compressor	8											ABF
	1	Generator Hertz Rental 549-91-5025	8											ABF
	1	Forklift Hertz Rental 544D-10	4								4			ABF
	1	Generator MQ Power 549-20-4007	8											ABF
	1	Welding Machine									8			ABF
	1	Pickup	2								6			ABF
	1	Back Hoe 310G	8										New Back Hoe	ABF/Hertz Rental
	1	Soil compactor									8		New	ABF Rental

Weather: Partially cloudy, cold morning, sunny PM, slightly windy - Hi 67F Lo 53F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF continues working on the Deck around the South Pier from Line 29 to Line 36.

ABF is assembling and erecting pairs of W36 x 160 Stringers. Adding all remaining stringers from Line 21 to 28. Stringers already exist on Lines 29 and 30.

ABF welding Stringers to top of Cap Beams.

ABF received a Soil compactor.

ABF watered the area for dust control. Used water from the Fire Hydrant.

ABF using Back Hoe to dig the foundation for Elevator. ABF has encounter a man made object which appears to be a wall foundation running the whole 20 ft as well as approximately 4 x 6 stem wall section attached to it.

ABF received 2 truck loads of formwork panels and beams.

ABF provided flagging for 3-4 hours.

Inspector:  Trans Engineer (D)
Lalit Mathur