

Job Stamp
04-0120F4
SFOBB SAS

GR

Report No. 126

Date 4/18/2007

Shift Hours Start 0700 Stop 1530
Wed.

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
	1	Foreman	8									Terry Crunk	ABF
	1	Pile Driver	8									Richard Yambao	ABF
	1	Pile Driver	8									David Sylba	
	1	Pile Driver	8									Leo Vega	ABF
	1	Pile Driver	8									Tony Creighton	ABF
	1	Laborer	8									Jose Molina	ABF
	1	Laborer	8									R. Carroen	ABF
	1	Generator Hertz Rental 549-91-5025	8										ABF
	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Generator MQ Power 549-20-4007	8										ABF
	1	F150 Pickup Truck	8										ABF

Weather: Sunny - Hi 70F Lo 50F.

Description of Operation:

W2 crossbeam falsework foundation.
 ABF set up base plates at B1,2 and 3. Sanny of CT brought up that anchor bolts at F2 only has 7-inch imbedment instead of required 9-inch. Steve Marko of ABF said he would only fix them if his engineer tells him to fix it. I told him to send something in writing to us later on and he agreed. Sanny checked with O'Malley of CT later on and O'Malley said it's not a problem. Phil of CT check ABF's layout of the falsework.
 ABF's pile butt crew worked on hand rail and stairs.
 Bragg Crane Sevice started mobilizing 300T crane.

Inspector: *Ken Lee* Trans Engineer (D)