

Job Stamp
04-0120F4
SFOBB SAS

Report No. 127
Date 4/19/2007
Shift Hours Start 0700 Stop 1530
Thurs.

GR

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
	1	Foreman	8									Terry Crunk	ABF
	1	Pile Driver	8									Richard Yambao	ABF
	1	Pile Driver	8									David Sylba	
	1	Pile Driver	8									Leo Vega	ABF
	1	Pile Driver	8									Tony Creighton	ABF
	1	Laborer	8									Jose Molina	ABF
	1	Laborer	8									R. Carroen	ABF
	1	Generator Hertz Rental 549-91-5025	8										ABF
	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Generator MQ Power 549-20-4007	8										ABF
	1	F150 Pickup Truck	8										ABF

Weather: Cloudy/ windy - Hi 60F Lo 45F.

Description of Operation:

W2 crossbeam falsework foundation.

ABF formed edges for the grout pour. ABF made a test panel to see if the grout would flow underneath the base plates. ABF mixed the grout as per the manufacturer's recommendation but did not seem to be liquid enough. ABF stopped the operation, Steve Marko of ABF said that he would get the manufacturer's rep out there to see what was going on.

ABF laborers cleaned the yard.

Bragg finished rigging 300T crane today. ABF provided the crane inspection report.

Phil Laticia and I checked the grades at base plates.

Inspector: *Ken Lee* Trans Engineer (D)