

Job Stamp
04-0120F4
SFOBB SAS

Report No. 128
Date 4/20/2007
Shift Hours Start 0700 Stop 1530 *Fri.*

OK

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

HOURS - ITEM NO.														
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
	1	Foreman	8										Terry Crunk	ABF
	1	Pile Driver	8										Richard Yambao	ABF
	1	Pile Driver	8										David Sylba	
	1	Pile Driver	8										Leo Vega	ABF
	1	Pile Driver	8										Tony Creighton	ABF
	1	Laborer	8										Jose Molina	ABF
	1	Laborer	8										R. Carroen	ABF
	1	Generator Hertz Rental 549-91-5025	8											ABF
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Generator MQ Power 549-20-4007	8											ABF
	1	F150 Pickup Truck	8											ABF

Weather: Cloudy/ Rain in AM - Hi 65F Lo 50F.

Description of Operation:

W2 crossbeam falsework foundation.
ABF did house cleaning and some minor work as they were trying to figure out grouting of base plates. Steve Marko of ABF said a rep from grout company was coming out for consultation. I made a verbal request for the material certification for the FW material to Steve Marko. Marko was not sure whether to comply with this request for the temporary work. Phil Latasa sent email to Mark MacDonald of ABF requesting the same.

Intermittent Inspection.

Inspector: Ken Lee  Trans Engineer (D)