

*BR*

Job Stamp  
04-0120F4  
SFOBB SAS

Report No. 132  
Date 4/24/2007  
*Times.*  
Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge											IDLE OR DOWN
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor	
	1	Pile Driver	8										David Sylba	ABF
	1	Laborer	8										Jose Molina	ABF
	1	Laborer	8										R. Carroen	ABF
	1	Generator Hertz Rental 549-91-5025									8			ABF
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Generator MQ Power 549-20-4007									8			ABF
	1	Gout Mixer (united rental)	8											ABF
188137	1	Liebherr LR1280 Crane									8	300t Crane	ABF	

Weather: Sunny - Hi 70F Lo 45F.

**Description of Operation:**

W2 crossbeam falsework foundation.  
ABF poured grout pads underneath the base plates. ABF used the grout mixer.  
Ed Putman of ISI took samples of grout for the strength test.  
Phil Latasa of CT also took samples.  
Steve Marko of ABF informed me that the rest of crew went to Mare Island in order to load three barges with the FW materials. They will be unloaded from the CCM's trestle.

Intermittent Inspection.

Inspector: *Ken Lee* Trans Engineer (D)