

Job Stamp
04-0120F4
SFOBB SAS

Report No. 152
Date 5/14/2007
Shift Hours Start 0700 Stop 1530

OK

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge									Name	Contractor
	1	Foreman	8								Terry Crunk	ABF	
	1	Pile Driver	8								Luke Paulk	ABF	
	1	Pile Driver	8								David Sylba	ABF	
	1	Pile Driver	8								Leo Vega	ABF	
	1	Pile Driver	8								Jose Carbonell		
	1	Pile Driver	8								George McNeil		
	1	Pile Driver App	8								Richard Yambao		
	1	Pile Driver App	8								Tony Creighton		
	1	Laborer	8								Jose Molina	ABF	
	1	Laborer	8								R. Carroen	ABF	
	1	Operator	8								Dale Thomas	ABF (Bragg)	
	1	Operator	8								Dick Dillion	ABF (Bragg)	
188137	1	Liebherr LR1280 Crane	8								300T	ABF (Bragg)	
	1	MQ Whisperwatt 25	8									ABF	
	1	Gardall Forklift 544D-10	8									ABF	
	1	Ingersoll Rand 185 compressor	8									ABF	
	1	MQ Power Whisperwatt 220	8									ABF	
		Lincoln Generator Vantage 500	8									ABF	
	1	Genie Z-135 Manlift								8		ABF	
	1	Genie S-125 Manlift								8		ABF	

Weather: Foggy/ Sunny - Hi 65F Lo 50F.

Description of Operation:

W2 crossbeam falsework foundation.
ABF set and grouted the base plates at W2E.
ABF continued working on building access to W2W
Phil Latasa checked the grades for the base plates at W2E

Inspector:

Ken Lee  Trans Engineer (D)