

GK

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 236
Date 08/06/2007
Shift Hours Start 0600 Stop 1430

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge											IDLE OR DOWN	Name	Contractor
	1	Foreman	8												Terry Cronk	ABF
	1	Pile Driver Lead	8												Leo Vega	ABF
	1	Pile Driver	8												Tony Crieghton	ABF
	1	Pile Driver	8												George Mcneil	ABF
	1	Pile Driver	8												Richard Yambao	ABF
	1	Pile Driver	8										8	David Selba	ABF, sick	
	1	Pile Driver	8											Luke Paulk	ABF	
	1	Laborer	8											Jose Molina	ABF	
	1	Laborer	8											Rickie Campos	ABF	
	1	Operator	8											Dale Thomas	ABF	
	1	Operator	8											Dick Dillion	ABF	
	1	Pile Driver	8											Dave Ross	ABF	
	1	Pile Driver	8											Paul Ekstrom	ABF	
	1	Pile Driver	2										6	Roney Thompson	ABF new	
	1	Welder	2										6	Dennis Beach	ABF new	
	1	Mechanic	4											Lee Prince	ABF/Coast Line	
	1	Foreman/Iron Worker	4											Rich Vanboovcn	ABF/RPS Steel	
	1	Iron Worker/Apprentice	4											Steve Dennison	ABF/RPS Steel	
	1	Iron Worker	4											Jason Jobe	ABF/RPS Steel	
188137	1	Liebherr LR1280 Crane											8	280T	ABF (Bragg)	
	1	Liebnerr LR1300 Crane (new)	8											330 T New crane	ABF, certified	
	1	Man Lift Hertz Rental S-125											8		Hertz Rental	
	1	Man Lift Hertz Rental Z-135											8		Hertz	
	1	Lincoln Elec Vantage 500 Welding Machine	8												ABF	
	1	Vantage 500 Air Compressor	8												ABF	
	1	Generator Hertz Rental 549-91-5025	8												ABF	
	1	Forklift Hertz Rental 544D-10	4										4		ABF	
	1	Generator MQ Power 549-20-4007	8												ABF	
	1	Welding Machine											8		ABF	

	1	Pickup	2									6		ABF
	1	Grader, John Deer 650 HP										8	New Grader	ABF/Hertz Rental
	1	Coast Line Equip Maintenance Truck	4											

Weather: Coudy/Fog cold morning, sunny PM, slightly windy - Hi 67F Lo 53F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF continues working on the Deck around the South Pier from Line 30 to Line 36.

ABF surveyor working on setting points.

ABF started erecting pairs of W36 x 160 Stringers, starting from the south of North Pier. They installed Stringers from Line 9 through Line 14.

The Coast Line Equipment is working on fixing the computer system etc. on the new crane.

RPS steel people are laying the rebars in the Mockup. The Mock up is 3m x 1.67 m x 1 m high.They installed the following rebars.

- 5 Layers of Longitudinal rebars of 6 each, total 30
- 5 Layers of Short direction rebars of 10 each, total 50
- 23 pairs of vertical rebars of 2 each, total 46


Total rebar pieces 126 each

- 1 Longitudinal piece of pipe to represent duct
- 2 coss directional pieces of pipes to represent ducts.

ABF watered the area for dust control. Used water from the Fire Hydrant.

ABF received a truck load of form work panels and support steel like W8, W6 etc welded with posts.

ABF provided Flagging for 3 hours.

Inspector:  Trans Engineer (D)