

BK

Job Stamp  
04-0120F4  
SFOBB SAS

Report No. 244  
Date 08/14/2007  
Shift Hours Start 0600 Stop 1430

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge									IDLE OR DOWN	Name	Contractor
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
1	1	Foreman	8										Terry Cronk	ABF
2	1	Pile Driver Lead	8										Leo Vega	ABF
3	1	Pile Driver	8										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer	8										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Operator	8										Dale Thomas	ABF
10	1	Operator	8										Dick Dillion	ABF
11	1	Pile Driver	8										Dave Ross	ABF
12	1	Pile Driver	8										Paul Ekstrom	ABF
13	1	Pile Driver	8										Roney Thompson	ABF
14	1	Welder	8										Dennis Beach	ABF
15	1	Pile Driver J/M	8										Audre Hudson	ABF
16	1	Operator Apprentice	8										Douglas Greene	ABF
	1	Liebner LR1300 Crane	8										330 T	ABF
	1	Man Lift Hertz Rental S-125									8			Hertz Rental
	1	Man Lift Hertz Rental Z-135									8			Hertz Rental
	1	Lincoln Elec Vantage 500 Welding Machine	8											ABF
	1	Vantage 500 Air Compressor	8											ABF
	1	Generator Hertz Rental 549-91-5025	8											ABF
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Generator MQ Power 549-20-4007	8											ABF
	1	Welding Machine	4								4			ABF
	1	Pickup	2								6			ABF
	1	Back Hoe 310G	2								6			ABF/Hertz Rental
	1	Soil compactor									8		Never used yet	ABF Rental

**Weather:** Clear, sunny, - Hi 68F Lo 56F.

**Description of Operation:**

Continue W2 Falsework and Formwork.

ABF continues working on the Deck around the South Pier and extending northward. They have achieved almost 50% mark of deck work extending it to the C/L of the W2 Line.

ABF welding formwork tower pieces together.

ABF watered the area for dust control. Used water from the Fire Hydrant.

ABF received one truck load of lumber.

ABF received a short load of miscellaneous metal.

ABF continues performing minor grading of the area near the Elevator Foundation.


ABF started working on formwork for the Elevator foundation above the Lean concret. Two people worked for 6 hours.

ABF dismantled the Mock up concrete of last Friday and disposed it off. Used Backhoe.

It was observed that the concrete poured on Friday 8/10/07 for Mass Concrete Test Pour Foundation has large wide cracks running across the foundation. These are due to lack of proper curing and none temperature reinforcement.

**Inspector:**

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep