

GK

Job Stamp

04-0120F4
SFOBB SAS

Report No. 246

Date 08/16/2007

Shift Hours Start 0600 Stop 1430

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Foreman	8									Terry Cronk	ABF
2	1	Pile Driver Lead	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcneil	ABF
5	1	Pile Driver	8									Richard Yambao	ABF
6	1	Pile Driver	8									Luke Paulk	ABF
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Operator	8									Dale Thomas	ABF
10	1	Operator	8									Dick Dillion	ABF
11	1	Pile Driver	8									Dave Ross	ABF
12	1	Pile Driver	8									Paul Ekstrom	ABF
13	1	Pile Driver	8									Roney Thompson	ABF
14	1	Welder	8									Dennis Beach	ABF
15	1	Pile Driver J/M	8									Audre Hudson	ABF
16	1	Operator Apprentice	8									Douglas Greene	ABF
	1	Liebner LR1300 Crane	8									330 T	ABF
	1	Man Lift Hertz Rental S-125	1							7			Hertz Rental
	1	Man Lift Hertz Rental Z-135								8			Hertz Rental to be returned
	1	Lincoln Elec Vantage 500 Welding Machine	4							4			ABF
	1	Vantage 500 Air Compressor	4							4			ABF
	1	Generator Hertz Rental 549-91-5025	8										ABF
	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Generator MQ Power 549-20-4007	8							4			ABF
	1	Welding Machine	4							4			ABF
	1	Pickup	2							6			ABF
	1	Back Hoe 310G	2							6			ABF/Hertz Rental
	1	Soil compactor								8		Never used yet	ABF Rental

Weather: Clear, sunny, wind calm morning, 20 knots PM - Hi 68F Lo 56F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF continues working on the Deck around the South Pier and extending northward. Completed upto Line 16.

ABF welding formwork tower pieces together.

ABF watered the area for dust control. Used water from the Fire Hydrant.

ABF continues working on formwork for the Elevator foundation above the Lean concret. Two people worked for 2 hours adding horizontal 4 x 6 to mid height of the forms.


ABF performing miscellaneous work like site clean up and moving material around to get more work space. Preparing a working platform/shed for future use.

Man Lift Z-135/70 near the door waiting for return to Hertz Corp.

The surveyors laying the duct work locations on the deck.

Inspector:

Lalit Mathur

 Trans Engineer (D)/Asst. Struct. Rep