

OK

Job Stamp

04-0120F4  
SFOBB SAS

Report No.

250

Date

08/20/2007

Shift Hours

Start

0600

Stop

1430

**ASSISTANT RESIDENT ENGINEER'S CONTRACTOR – ABFJV**

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Foreman	8									Terry Cronk	ABF
2	1	Pile Driver Lead	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcneil	ABF
5	1	Pile Driver	8									Richard Yambao	ABF
6	1	Pile Driver								8		Luke Paulk	ABF absent
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Operator	8									Dale Thomas	ABF
10	1	Operator	8									Dick Dillion	ABF
11	1	Pile Driver	8									Dave Ross	ABF
12	1	Pile Driver	8									Paul Ekstrom	ABF
13	1	Pile Driver	8									Roney Thompson	ABF
14	1	Welder	8									Dennis Beach	ABF
15	1	Pile Driver J/M	8									Audre Hudson	ABF
16	1	Operator Apprentice	8									Douglas Greene	ABF
17	1	Iron Worker	4							4		Gary Quintel	ABF/RPS Steel
18	1	Iron Worker	4							4		Sly Robinson	ABF/RPS Steel
	1	Liebner LR1300 Crane	8									330 T	ABF
	1	Man Lift Hertz Rental S-125								8			Hertz Rental
	1	Man Lift Hertz Rental Z-135								8			Hertz Rental to be returned
	1	Lincoln Elec Vantage 500 Welding Machine	8							8			ABF
	1	Vantage 500 Air Compressor	8							8			ABF
	1	Generator Hertz Rental 549-91-5025	8										ABF
	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Generator MQ Power 549-20-4007	8							8			ABF
	1	Welding Machine	8							8			ABF
	1	Pickup	2							6			ABF

**Weather:** Morning fog, Clear PM, Hi 68F Lo 60F.

**Description of Operation:**

Continue W2 Falsework and Formwork.

ABF continues working on the Deck extending northward.

ABF welding formwork tower pieces together.

ABF watered the area for dust control. Used water from the Fire Hydrant.

ABF continues working on formwork for the Elevator foundation above the Lean concret. Two people worked for 2.5 hours miscellaneous work & assisting the iron workers. The formwork shoring seems very heavy and over designed.

Regional Steel delivered rebars for Elevator foundation.

Two RPS people worked for 4 hours on rebars installation. The foundation has 25 mm rebars at 12" o/c top and bottom and bottom each way. In the short direction, there are 19 rebars at bottom and 23 at top. In the long direction, there are 20 rebars top and bottom.

ABF continues performing miscellaneous work like site clean up and moving material around to get more work space.

ABF received one small truck load of lumber (1x4) material.


ABF received 2 loads of angle irons.

Man Lift Z-135/70 near the door waiting for return to Hertz Corp.

The surveyors continuned layout of duct work.

No flagging.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep