

Job Stamp

04-0120F4  
SFOBB SAS

Report No.

253

Date

08/23/2007

Shift Hours

Start 0600 Stop 1430

BK

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											
Name	Contractor												
1	1	Foreman	8									Terry Cronk	ABF
2	1	Pile Driver Lead	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcneil	ABF
5	1	Pile Driver	8									Richard Yambao	ABF
6	1	Pile Driver								8		Luke Paulk	ABF, absent
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Operator	8									Dale Thomas	ABF
10	1	Operator	8									Dick Dillion	ABF
11	1	Pile Driver	8									Dave Ross	ABF
12	1	Pile Driver	8									Paul Ekstrom	ABF
13	1	Pile Driver	8									Roney Thompson	ABF
14	1	Welder	8									Dennis Beach	ABF
15	1	Pile Driver J/M	8									Audre Hudson	ABF
16	1	Operator Apprentice	8									Douglas Greene	ABF
	1	Liebner LR1300 Crane	8									330 T	ABF
	1	Man Lift Hertz Rental S-125								8			Hertz Rental
	1	Lincoln Elec Vantage 500 Welding Machine	8							8			ABF
	1	Vantage 500 Air Compressor	8							8			ABF
	1	Generator Hertz Rental 549-91-5025	8										ABF
	1	Lincoln Elec Whisper Gen.	8										ABF
	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Generator MQ Power 549-20-4007	8										ABF
	1	Welding Machine	8										ABF
	1	Welding Machine 768-50-4064	4							4			ABF
	1	Pickup	2							6			ABF

**Weather:** partial cloudy, calm, Hi 68F Lo 58F.

**Description of Operation:**

Continue W2 Falsework and Formwork.

ABF continues working on the Deck extending northward. Started building around the North Pier.

ABF welding formwork tower pieces together.

ABF watered the area for dust control. Used water from the Fire Hydrant.

ABF continues performing miscellaneous work like site clean up and moving material around to get more work space.

ABF received 1 truck load Formwork material.

ABF building the formwork for mass concrete pour mockup.

ABF provided flagging for 3 hours.

Toweil Survey Company's Jason Crane to check the work of survey crew.

Gil and Lalit witnessed the torquing of Bar Heads for 6 samples at Pier 7 site.

The calibrated Torque Wrench was No 2007-208100 and was set to 400 ft lbs of torque.

The Bar heads were HRC 551, size #14, Heat No 7440786.


The rebars were 43 size. The mushroom head was pre-made. The rebars were cut in two pieces. The mushroomed head was applied with the bar head. Two people applied the torque and was released after 2 clicks of the wrench.

After torquing, the two pieces of the bar for each sample were tied together.

These were transported to Harris and Salina's yard in Livermore by contractor/sub-contractor.

The date and time of testing will be given to Gil & Lalit Mark of AB/F.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep