

GK

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 254

Date 08/24/2007

Shift Hours Start 0600 Stop 1430

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge									Name	Contractor
1	1	Foreman	8								Terry Cronk	ABF	
2	1	Pile Driver Lead	8								Leo Vega	ABF	
3	1	Pile Driver	8								Tony Crieghton	ABF	
4	1	Pile Driver	8								George Mcneil	ABF	
5	1	Pile Driver	8								Richard Yambao	ABF	
6	1	Pile Driver	4							4	Luke Paulk	ABF left early	
7	1	Laborer	8								Jose Molina	ABF	
8	1	Laborer	8								Rickie Campos	ABF	
9	1	Operator	8								Dale Thomas	ABF	
10	1	Operator	8								Dick Dillion	ABF	
11	1	Pile Driver	8								Dave Ross	ABF	
12	1	Pile Driver	8								Paul Ekstrom	ABF	
13	1	Pile Driver	8								Roney Thompson	ABF	
14	1	Welder	8								Dennis Beach	ABF	
15	1	Pile Driver J/M	8								Audre Hudson	ABF	
16	1	Operator Apprentice	8								Douglas Greene	ABF	
	1	Liebner LR1300 Crane	8								330 T	ABF	
	1	Man Lift Hertz Rental S-125								8		Hertz Rental	
	1	Lincoln Elec Vantage 500 Welding Machine	8							8		ABF	
	1	Vantage 500 Air Compressor	4							8		ABF	
	1	Generator Hertz Rental 549-91-5025	8									ABF	
	1	Lincoln Elec Whisper Gen.	8									ABF	
	1	Forklift Hertz Rental 544D-10	8									ABF	
	1	Generator MQ Power 549-20-4007	8									ABF	
	1	Welding Machine	8									ABF	
	1	Welding Machine 768-50-4064	4							4		ABF	
	1	Pickup	2							6		ABF	

Weather: partial cloudy, calm, Hi 68F Lo 58F.

OK

Description of Operation:

Continue W2 Falsework and Formwork. (ABF's supertinent Steve and Field Engineer Brabdt are off)

ABF continues working on the Deck extending northward. Started building around the North Pier.

ABF erected the two underhung beams on east & west of the North Pier along Lines A and E between lines 3 and 8. These were not accessible with the old crane angle & reach limitations as well as the limitations of the Man Lift. ABF used the newly installed deck plywood as a stage to erect these.

ABF assembled the W36x160 Stringer beams in 4 pairs, total 8 stringers.

ABF welding formwork tower pieces together.

ABF continues to make PT blockouts of Plywood.

ABF watered the area for dust control. Used water from the Fire Hydrant.

ABF continues performing miscellaneous work like site clean up and moving material around to get more work space.

ABF partially graded the area with the Fork Lift and the 12x12 tracks pieces (5 pieces together).

ABF surveyor continue laying and marking PT duct locations.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep