

CR

Job Stamp
04-0120F4
SFOBB SAS

Report No. 258
Date 08/28/2007
Shift Hours Start 0600 Stop 1430

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge									IDLE OR DOWN	Name	Contractor
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
1	1	Foreman	8										Terry Cronk	ABF
2	1	Pile Driver Lead	8										Leo Vega	ABF
3	1	Pile Driver	8										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer	8										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Operator	8										Dale Thomas	ABF
10	1	Operator	8										Dick Dillion	ABF
11	1	Pile Driver	8										Dave Ross	ABF
12	1	Pile Driver	8										Paul Ekstrom	ABF
13	1	Pile Driver	8										Roney Thompson	ABF
14	1	Welder	8										Dennis Beach	ABF
15	1	Pile Driver J/M	8										Audre Hudson	ABF
16	1	Operator Apprentice	8										Douglas Greene	ABF
	1	Liebner LR1300 Crane	8										330 T	ABF
	1	Man Lift Hertz Rental S-125									8			Hertz Rental
	1	Lincoln Elec Vantage 500 Welding Machine	8											ABF
	1	Vantage 500 Air Compressor	4								4			ABF
	1	Generator Hertz Rental 549-91-5025	8											ABF
	1	Lincoln Elec Whisper Gen.	8											ABF
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Generator MQ Power 549-20-4007	8											ABF
	1	Welding Machine	8											ABF
	1	Welding Machine 768-50-4064	4								4			ABF
	1	Pickup	2								6			ABF

Weather: Clear, calm, Hi 69F Lo 58F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF continues working on the Deck extending northward. Building around the North Pier.

ABF continues welding of Stringers on Cap Beams.

ABF finishing installation of 12 x 12 for decking around the corners of North Pier.

ABF continues welding form work tower pieces together.


ABF continues to make PT blockouts of Plywood.

ABF watered the area for dust control. Used water from the Fire Hydrant.

ABF continues working occasionally on the formwork for mass concrete pour mockup.

ABF surveyor continue laying and marking PT duct locations.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep