

CK

Job Stamp
04-0120F4
SFOBB SAS

Report No. 265
Date 09/04/2007
Shift Hours Start 0630 Stop 1500

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
1	1	Foreman	8										Terry Cronk	ABF
2	1	Pile Driver Lead	8										Leo Vega	ABF
3	1	Pile Driver	8										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer	8										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Operator	8										Dale Thomas	ABF
10	1	Operator	8										Dick Dillion	ABF
11	1	Pile Driver	8										Dave Ross	ABF
12	1	Pile Driver	8										Paul Ekstrom	ABF
13	1	Pile Driver	8										Roney Thompson	ABF
14	1	Welder	8										Dennis Beach	ABF
15	1	Pile Driver J/M	8										Audre Hudson	ABF
16	1	Operator Apprentice	8										Douglas Greene	ABF
	1	Liebner LR1300 Crane	8										330 T	ABF
	1	Man Lift Hertz Rental S-125	2								6			Hertz Rental
	1	Lincoln Elec Vantage 500 Welding Machine	8											ABF
	1	Vantage 500 Air Compressor	4								4			ABF
	1	Generator Hertz Rental 549-91-5025	8											ABF
	1	Lincoln Elec Whisper Gen.	8											ABF
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Generator MQ Power 549-20-4007	4								4			ABF
	1	Welding Machine	4								4			ABF
	1	Welding Machine 768-50-4064	2								6			ABF
	1	Pickup	2								6			ABF

Weather: partial fog, Clear, calm, Hi 66 F Lo 56F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF continues working on the Deck extending northward. Building around the North Pier.

ABF continues welding form work tower pieces together

ABF continues welding (on ground), preparing W6 x 25 beams for installation on Cap Beams to support Formwork panels near the North Pier (similar to South Pier side).

ABF installed the Form support towers on the south side of the W2 South Piers supported on W6 x 25 beams.

ABF installed Formwork support towers (consisting of 25 ft tall 7 each HP 14 x 117 posts and beams on top and bottom) supported on W36x300 underhung beam on the west side of the W2 South Pier.

ABF continues to make PT blockouts of Plywood.

ABF watered the area for dust control. Used water from the Fire Hydrant.

ABF continues working occasionally on the formwork for mass concrete pour mockup.

ABF received three truck loads of steel Channels C15x33.9 and C6x8.2 and misc. material.

West Coast Equipment maintenance truck visited.

ABF worked on the Elevator foundation formwork, working to tying the formwork with tie rods tying the opposite walls.

ABF provided flagging for 3-4 hours.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep