

GK

Job Stamp
04-0120F4
SFOBB SAS

Report No. 272
Date 09/11/2007
Shift Hours Start 0630 Stop 1500

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
1	1	Foreman	8										Terry Cronk	ABF
2	1	Pile Driver Lead	8										Leo Vega	ABF
3	1	Pile Driver	8										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer	8										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Operator	8										Dale Thomas	ABF
10	1	Operator	8										Dick Dillion	ABF
11	1	Pile Driver	8										Dave Ross	ABF
12	1	Pile Driver	8										Paul Ekstrom	ABF
13	1	Pile Driver	8										Roney Thompson	ABF
14	1	Welder	8										Dennis Beach	ABF
15	1	Pile Driver J/M	8										Audre Hudson	ABF
16	1	Operator Apprentice	8										Douglas Greene	ABF
	1	Liebeherr Crane LR 1300	8										330 T	ABF
	1	Man Lift S-125	4								4			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	4								4			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009	4								4			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4014	4								4			Hertz Rental
	1	Generator Hertz Rental 549-91-5025	8											ABF
	1	MQ Whisper Watt 7000 549-07-5006	4								4			ABF
	1	MQ Whisper Watt 7000 549-20-4007	4								4			ABF
	1	Air PAC Machine Generator SDG255									8			ABF
	1	Ingersoll Vantage Air compressor 006-18-4297									8			ABF
	1	Ingersoll Vantage Air Compressor 006-18-4293	4								4			ABF

	1	4- Flood light set with Generator 536-40-6805										3		Hertz Rental
	1	4- Flood light set with Generator 536-40-6841										3		Hertz Rental
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	2									6		ABF

Weather: Partially cloudy, cold & foggy morning, slightly windy , Hi 60 F Lo 55 F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF continues to correct the grade of the Deck by lowering the columns and is working south ward from the C/L of the W2 Cap. ABF is loosened the beams and columns around the North Pier and the C/L of the W2 cap. ABF is using manlift at top to loosen these. ABF lowered the 6 columns at the bottom of the North Pier Pit. The adjustments varied from ¾" to 1".

ABF continues welding formwork tower pieces.

ABF worked on the Elevator Foundation frame.

ABF continues to make PT blockouts of Plywood.

ABF continues working on the mockup for the mass concrete formwork adding HP14 vertical supports on the short sides.


ABF received 2 sets of flood lights from Hertz rental each with 4 flood lighrs and a generator.

ABF watered the area for dust control. Used water from the Fire Hydrant.

All flagging was by CC Meyers.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 272
Date 09/11/2007
Shift Hours Start 0630 Stop 1500

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge								IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Foreman	8									Terry Cronk	ABF
2	1	Pile Driver Lead	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcneil	ABF
5	1	Pile Driver	8									Richard Yambao	ABF
6	1	Pile Driver	8									Luke Paulk	ABF
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Operator	8									Dale Thomas	ABF
10	1	Operator	8									Dick Dillion	ABF
11	1	Pile Driver	8									Dave Ross	ABF
12	1	Pile Driver	8									Paul Ekstrom	ABF
13	1	Pile Driver	8									Roney Thompson	ABF
14	1	Welder	8									Dennis Beach	ABF
15	1	Pile Driver J/M	8									Audre Hudson	ABF
16	1	Operator Apprentice	8									Douglas Greene	ABF
	1	Liebeherr Crane LR 1300	8									330 T	ABF
	1	Man Lift S-125	4							4			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	4							4			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009	4							4			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4014	4							4			Hertz Rental
	1	Generator Hertz Rental 549-91-5025	8										ABF
	1	MQ Whisper Watt 7000 549-07-5006	4							4			ABF
	1	MQ Whisper Watt 7000 549-20-4007	4							4			ABF
	1	Air PAC Machine Generator SDG255								8			ABF
	1	Ingersoll Vantage Air compressor 006-18-4297								8			ABF
	1	Ingersoll Vantage Air Compressor 006-18-4293	4							4			ABF

1	4- Flood light set with Generator 536-40-6805										3		Hertz Rental
1	4- Flood light set with Generator 536-40-6841										3		Hertz Rental
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2									6		ABF

Weather: Partially cloudy, cold & foggy morning, slightly windy , Hi 60 F Lo 55 F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF continues to correct the grade of the Deck by lowering the columns and is working south ward from the C/L of the W2 Cap. ABF is loosened the beams and columns around the North Pier and the C/L of the W2 cap. ABF is using manlift at top to loosen these. ABF lowered the 6 columns at the bottom of the North Pier Pit. The adjustments varied from ¾" to 1".

ABF continues welding formwork tower pieces.

ABF continues to make PT blockouts of Plywood.


ABF continues working on the mockup for the mass concrete formwork adding HP14 vertical supports on the short sides.

ABF received 2 sets of flood lights from Hertz rental each with 4 flood lights and a generator.

ABF watered the area for dust control. Used water from the Fire Hydrant.

All flagging was by CC Meyers.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep