

OK

Job Stamp  
04-0120F4  
SFOBB SAS

Report No. 275  
Date 09/14/2007  
Shift Hours Start 0630 Stop 1500

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

**HOURS - ITEM NO.**

EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Foreman	8									Terry Cronk	ABF
2	1	Pile Driver Lead	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcneil	ABF
5	1	Pile Driver	8									Richard Yambao	ABF
6	1	Pile Driver	8									Luke Paulk	ABF
7	1	Laborer								8		Jose Molina	ABF office
8	1	Laborer								8		Rickie Campos	ABF office
9	1	Operator	8									Dale Thomas	ABF
10	1	Operator	8									Dick Dillion	ABF
11	1	Pile Driver	8									Dave Ross	ABF
12	1	Pile Driver	8									Paul Ekstrom	ABF
13	1	Pile Driver	8									Roney Thompson	ABF
14	1	Welder	8									Dennis Beach	ABF
15	1	Pile Driver J/M	8									Audre Hudson	ABF
16	1	Operator Apprentice	8									Douglas Greene	ABF
	1	Liebeherr Crane LR 1300	8									330 T	ABF
	1	Man Lift S-125	4							4			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4014	4							4			Hertz Rental
	1	Generator Hertz Rental 549-91-5025	8										ABF
	1	MQ Whisper Watt 7000 549-07-5006								8			ABF
	1	MQ Whisper Watt 7000 549-20-4007								8			ABF
	1	Air PAC Machine Generator SDG255								8			ABF
	1	Ingersoll Vantage Air compressor 006-18-4297								8			ABF
	1	Ingersoll Vantage Air Compressor 006-18-4293								8			ABF

	1	4- Flood light set with Generator 536-40-6805	0.5									7.5		Hertz Rental
	1	4- Flood light set with Generator 536-40-6841										8		Hertz Rental
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	2									6		ABF

**Weather:** Clear and sunny , Hi 65 F Lo 55 F.

**Description of Operation:**

Continue W2 Falsework and Formwork.

ABF continues to extend the deck around the North Pier.

ABF welded cap beams to top of columns.

ABF continues to make PT blockouts of Plywood. ABF started to align the blockouts on the panels on the ground.


ABF worked on the Mockup. ABF is assembling the piping and the Manifold for connection to the cooling pipes and the pumps.

ABF watered the top of the elevator foundation concrete covered with burlap.

ABF surveyors rechecked the control points on the North and South Piers of W2.

ABF watered the area for dust control. Used water from the Fire Hydrant.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep