

Job Stamp
04-0120F4
SFOBB SAS

Report No. 278
Date 09/17/2007
Shift Hours Start 0630 Stop 1500

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
1	1	Foreman	8										Terry Cronk	ABF
2	1	Pile Driver Lead	8										Leo Vega	ABF
3	1	Pile Driver	8										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer	8										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Operator	8										Dale Thomas	ABF
10	1	Operator	8										Dick Dillion	ABF
11	1	Pile Driver	8										Dave Ross	ABF
12	1	Pile Driver	8										Paul Ekstrom	ABF
13	1	Pile Driver	8										Roney Thompson	ABF
14	1	Welder									8		Dennis Beach	ABF off
15	1	Pile Driver J/M	8										Audre Hudson	ABF
16	1	Operator Apprentice	8										Douglas Greene	ABF
	1	Liebherr Crane LR 1300	8										330 T	ABF
	1	Man Lift S-125	2								6			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	2								6			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009									8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4014	2								6			Hertz Rental
	1	Generator Hertz Rental 549-91-5025	8											ABF
	1	MQ Whisper Watt 7000 549-07-5006	6								2			ABF
	1	MQ Whisper Watt 7000 549-20-4007									8			ABF
	1	Air PAC Machine Generator SDG255									8			ABF
	1	Ingersoll Vantage Air compressor 006-18-4297	4								4			ABF
	1	Ingersoll Vantage Air Compressor 006-18-4293									8			ABF

	1	4- Flood light set with Generator 536-40-6805	0.5								7.5		Hertz Rental
	1	4- Flood light set with Generator 536-40-6841									8		Hertz Rental
	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Pickup	2								6		ABF

Weather: Clear and sunny , Hi 65 F Lo 55 F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF continues to extend the deck around the North Pier.

ABF continues to make PT blockouts of Plywood. ABF working to align the blockouts on the panels on the ground.

ABF worked on the Mockup. ABF is assembling the piping and the Manifold for connection to the cooling pipes, storage tank and the pumps. The Mock up test was rescheduled from tomorrow 9/18/07 to Thursday 9/20/07.

ABF prepared on ground the corner panel for erection and erected on the South West corner of W2.

ABF surveyors rechecked the panel location by checking the Cable Saddle Anchor Bolt locations near the four corners, located approximately 2' in each direction from each corner. At the end of the day, these control points for this panel needed the following correction (looking west at the panel)

South top AB S 7mm, E 7mm, Cut down 4 mm
 South bottom AB S7 mm, E 3mm, Cut down 6 mm
 North top AB N 6 mm, E 1 mm, Cut down 3 mm
 North bottom AB N 5 mm, W 2 mm, Cut down 4mm
 From these there appears to be a warp. It will be corrected next day.

ABF stripped the formwork for Elevator foundation.

ABF erected the construction fence along the North Fence (made of orange colored woven fabric).

ABF watered the area for dust control. Used water from the Fire Hydrant.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep