

OK

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
Form HC-10A (Rev. 6/80)

Job Stamp  
04-0120F4  
SFOBB SAS

Report No. 282  
Date 09/21/2007  
Shift Hours Start 0630 Stop 1500

**ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV**

**HOURS - ITEM NO.**

EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	#8 Furnish Temporary Tower							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Foreman	8									Terry Cronk	ABF
2	1	Pile Driver Lead	12									Leo Vega	ABF all day
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	12									George Mcneil	ABF Night Shift from 6:30 PM
5	1	Pile Driver	8									Richard Yambao	ABF
6	1	Pile Driver	8									Luke Paulk	ABF
7	1	Laborer	12									Jose Molina	ABF all day
8	1	Laborer	12									Rickie Campos	ABF Night shift from 6:30 PM
9	1	Operator	8									Dale Thomas	ABF
10	1	Operator	8									Dick Dillion	ABF
11	1	Pile Driver	8									Dave Ross	ABF
12	1	Pile Driver	8									Paul Ekstrom	ABF
13	1	Pile Driver	8									Roney Thompson	ABF
14	1	Welder	8									Dennis Beach	ABF
15	1	Pile Driver J/M	8									Audre Hudson	ABF
16	1	Operator Apprentice	8									Douglas Greene	ABF
17	1	Foreman/Iron Worker		8								Rick Clayborn	ABF last day
18	1	Iron Work		8								Dan Gordon	ABF last day
	1	Liebeherr Crane LR 1300	8									330 T	ABF
	1	Man Lift S-125	2							6			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	2							6			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4014								6			Hertz Rental
	1	MQ Power Whisper Watt Generator 220	24										ABF
	1	MQ Whisper Watt 7000 549-07-5006	2							6			ABF
	1	MQ Whisper Watt 7000 549-20-4007								8			ABF
	1	Air PAC Machine Generator SDG255	24										ABF

1	Ingersoll Vantage Air compressor 006-18-4297	4								4		ABF
1	Ingersoll Vantage Air Compressor 006-18-4293									8		ABF
1	4- Flood light set with Generator 536-40-6805	12										Hertz Rental
1	4- Flood light set with Generator 536-40-6841	12										Hertz Rental all night
1	Forklift Hertz Rental 544D-10	8										ABF
1	Pickup	5								3		ABF
1	Caterpillar Fork Lift		8									ABF
1	Generator/Welding Machine 549-20-4044									8		ABF Hertz Rental
1	Generator 549-07-5007									8		ABF Hertz Rental
1	Generator/Welder	2										ABF/KFM loaner

**Weather:** Clear & Cold morning, Hi 62 F Lo 52 F.

**Description of Operation:**

(1) Continue W2 Falsework and Formwork.

ABF surveyors aligning/marking the location of trusses with those of the W36x160 stringer beams below the deck.

ABF started on work on cutting pipes for W2 tie down inside the South Pier. Two of the 14 Pipes in the South Pier were cut today. ABF surveyor gave the locations of the anchor plates.

ABF continues trial for installation of PT blockouts on Steel formwork panels on ground.

ABF monitoring the Mockup temperatures of inlet and outlet water and functioning of the pumps etc. The temperature gauges of the inlet and outlet water seemed not to work properly. Informed to Brandt and Steve of ABF. I noticed the outlet temperature at 64 F without any change from yesterday. The inlet temperature were noted as 66-67 F on a chart maintained by ABF. The first down load of the concrete temperatures is scheduled at 10 AM on Saturday 9/22/07

Two people from ABF are monitoring the operations 24 hours a day in two shifts of 12 hours each.

Phil picked up and delivered the concrete cylinders to CT Lab in Sacramento reaching there before 6 AM.


ABF received a load of 6" diameter 35 Grade B and 42 Grade B pipes for Saddle anchorage. There was no release slip from METS attached with load.

ABF watered the area for dust control. Used water from the Fire Hydrant.

ABF provided flagging for 0.5 to 1 hour.

(2) At the Pier 7 Warehouse, ABF finished the assembling of the Temporary Tower 'D' Driving Base Frame Anchor bolts' Assemblies for installation at Pier T1 Piles. The iron workers are scheduled to return to their normal work after tday. They used a welding machine from KFM to weld the lifting lugs. Other ABF generator/aircompressor were said to be sent to W2 site.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep