

GAL

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 286
Date 09/25/2007
Shift Hours Start 0630 Stop 1500

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge									Name	Contractor
1	1	Foreman	8								Terry Cronk	ABF	
2	1	Pile Driver Lead	8								Leo Vega	ABF	
3	1	Pile Driver	8								Tony Crieghton	ABF	
4	1	Pile Driver	8								George Mcneil	ABF	
5	1	Pile Driver	8								Richard Yambao	ABF	
6	1	Pile Driver	8								Luke Paulk	ABF	
7	1	Laborer	8								Jose Molina	ABF	
8	1	Laborer	8								Rickie Campos	ABF	
9	1	Operator	8								Dale Thomas	ABF	
10	1	Operator	8								Dick Dillion	ABF	
11	1	Pile Driver	8								Dave Ross	ABF	
12	1	Pile Driver	8								Paul Ekstrom	ABF	
13	1	Pile Driver	8								Roney Thompson	ABF	
14	1	Welder	8								Dennis Beach	ABF	
15	1	Pile Driver J/M	8								Audre Hudson	ABF	
16	1	Operator Apprentice	8								Douglas Greene	ABF	
17	1	Foreman/Iron Worker	8								Brice Mauser	ABF/RPS	
18	1	Iron Worker	8								Lee Watchler	ABF/RPS	
19	1	Iron Worker	8								Robbet Van Booven	ABF/RPS	
20	1	Iron Worker	8								Lance Mauser	ABF/RPS	
21	1	Iron Worker	8								Mike Esquer	ABF/RPS	
22	1	Elevator Foreman	8								Wayne Richardson	Ploy-Con	
23	1	Elevator/Iron Worker	8								John Cliffory	Ploy-Con	
24	1	Elevator/Iron Worker	8								Davis Jubinville	Ploy-Con	
25	1	Elevator/Iron Worker	8								Justin Durham	Ploy-Con	
26	1	Electrical Forman	8								Tom Holstrom	California Electric Co	
27	1	Electrician Journeyman	8								Mark Liljefelt	California Electric Co	
	1	Liebeherr Crane LR 1300	8								330 T	ABF	
	1	Man Lift S-125	6							2		Hertz Rental	
	1	Lincoln Vantage Welding M/C 768-50-4005	8									Hertz Rental	

1	Lincoln Vantage Welding M/C 768-50-4009	8										Hertz Rental
1	Lincoln Vantage Welding M/C 768-50-4014											Hertz Rental, taken away
1	MQ Power Generator 220	8										ABF Main power
1	MQ Whisper Watt 7000 549-07-5006	8										ABF
1	MQ Whisper Watt 7000 549-20-4007	8										ABF
1	Air PAC Machine Generator SDG255	24										ABF for pumps
1	Ingersoll Rand Air compressor 20-2183								5			ABF Recd. Today.
1	Ingersoll Vantage Air compressor 006-18-4297	8										ABF
1	Ingersoll Vantage Air Compressor 006-18-4293								8			ABF
1	4- Flood light set with Generator 536-40-6805	8										Hertz Rental for power
1	4- Flood light set with Generator 536-40-6841								8			Hertz Rental
1	Forklift Hertz Rental 544D-10	8										ABF
1	Pickup	2							6			ABF

Weather: Clear & calm morning, Hi 65 F Lo 52 F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF surveyors are verifying the regraded North half of the deck lowered yesterday.

ABF continues on cutting pipes for W2 tie down inside the South Pier. Three additional Pipes in the South Pier were cut today for a total of 8 of 14. ABF surveyor gave the locations of the anchor plates.

ABF received a small truck load of Vertical Blockout Sleeves from Schwager Davis Inc. (SDI), total of 32 pieces. These were blue tagged by METS on 9/24/07, SMR # 03-066 and are accompanied by Material Certificate of compliance. Additionally there are 4 bundles of #4 rebar hoops accompanying these. The Blue Tag and COC were given to Barbara for record keeping.

ABF continues working on building PT blockouts. ABF continues to install PT Blockouts on Panels.

ABF working on pre-fabricated form work Panels.

ABF monitoring the Mockup temperatures of inlet and outlet water and functioning of the pumps etc. The inside concrete temperature at the center of the Mockup was 47 C at 10 AM today. This compares favorably with the 61 C on Saturday 9/22/07, 58 C on Sunday 9/23/07, 53 C on Monday 9/24/07 at same times.

Poly-Con. Inc crew of four people continues erecting the elevator.

ABF surveyors verified that the east edge of the elevator clears the deck above by 8 inches.

California Electric Company's crew of 2 people is working on supplying power to the Elevator system.

RPS crew of 5 people continues to remove existing hoops from the North Pier Rebar cages. They are cutting loose all the #5 shear bars and #5 tie downs for the hoops which tied the inside and outside hoops to the vertical rebars. The hoops will be removed after cutting these loose as above. There are about 47 hoops outside and an equal number inside in each column cage at the North Pier for a total of approx. 476 each of #11 hoops in the North Pier columns and similarly a total of 452 each of #11 hoops in the South Pier columns. They removed hoops at the end of the day.

(With too many activities demanding for the crane, some crew members were waiting to use the crane and thus reducing the efficiency of the whole operation. The elevator operators needed the crane to erect the support tower for


most of the days as such the RPS crew had to wait. Similarly the trusses could not be installed which needed to be picked by the crane.)

ABF making housings for Fire Extinguishers.

ABF watered the area for dust control. Used water from the Fire Hydrant.

ABF brought an aircompressor and took away Lincoln Welding Machine
No flagging was provided by ABF.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep