

1	Lincoln Vantage Welding M/C 768-50-4009	8										Hertz Rental
1	Lincoln Vantage Welding M/C 768-50-4014											Hertz Rental, taken away
1	MQ Power Generator 220	8										ABF Main power
1	MQ Whisper Watt 7000 549-07-5006	8										ABF
1	MQ Whisper Watt 7000 549-20-4007	8										ABF
1	Air PAC Machine Generator SDG255	24										ABF for pumps
1	Ingersoll Rand Air compressor 20-2183								8			ABF being installed
1	Ingersoll Vantage Air compressor 006-18-4297	8										ABF
1	Ingersoll Vantage Air Compressor 006-18-4293	8										ABF
1	4- Flood light set with Generator 536-40-6805	8										Hertz Rental for power
1	4- Flood light set with Generator 536-40-6841								8			Hertz Rental
1	Forklift Hertz Rental 544D-10	8										ABF
1	Pickup	2							6			ABF

Weather: Clear & calm morning, Hi 69 F Lo 58 F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF is making pmumb pipe column at Line C and 8. during the regrading operation, the column went out of plumb from top to bottom of approximately 3". The supporting horizontal beams bracing against the existng piers at top, mid height & ground level will be tightened after the plumbness is corrected.

ABF continues on cutting pipes for W2 tie down inside the South Pier. Working on previously cut pipes and two additional Pipes in the South Pier were cut today for a total of 10 of 14. ABF surveyor is giving the locations of the anchor plates.

ABF continues working on building PT blockouts. ABF continues to install PT Blockouts on Panels.

ABF working on pre-fabricated form work Panels.

ABF monitoring the Mockup temperatures of inlet and outlet water and functioning of the pumps etc. The inside concrete temperature at the center of the Mockup was 45 C at 10 AM today. This compares favorably with the 61 C on Saturday 9/22/07, 58 C on Sunday 9/23/07, 53 C on Monday 9/24/07, 47 C on Tuesday 9/25/07at same times.

Poly-Con. Inc crew of four people continues erecting the elevator. They could not test the elevator to go up and come down because of computer glitch. They plan to return in a week.

ABF started to build an access platform, ramp and steps to the elevator.

ABF installed the new compressor on the concrete slab.

California Electric company powered the elevator as well as to the newly installed Air Compressor.

RPS crew of 5 people continues to remove existing hoops from the North Pier Rebar cages. The hoops from the two northern columns of the four columns of the North Pier were removed and taken to the ground. The hoops moved on the ground are being cut in to two pieces. Some of the cut pieces were placed in the dumpster.

(As yesterday, with too many activites demanding for the crane, some crew members were waiting to use the crane and thus reducing the efficiency of the whole operation.)

Received Material for Item 82 as below:

ABF received a load of Pier Cap Drain Pipes and fittings (6 total, 3 ft long drain pipes with drain grating welded on top, galvanised), Item # 82 of the Specials. These had no release tags. A letter (METS report no. NMI-000003, dated 7/26/07) by Venkatesh Iyer of METS to Gary Pursell requiring field release of these accompanied the Certificate of Compliance for these materials. Field release is yet to be made after checking the drawings.

ABF watered the area for dust control. Used water from the Fire Hydrant.

No flagging was provided by ABF.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep