

Job Stamp
04-0120F4
SFOBB SAS

Report No. 289
Date 09/28/2007
Shift Hours Start 0630 Stop 1500

01-

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge								IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver Lead/Foreman	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcneil	ABF
5	1	Pile Driver	8									Richard Yambao	ABF
6	1	Pile Driver	8									Luke Paulk	ABF
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Operator	8									Dale Thomas	ABF
10	1	Pile Driver	8									Dave Ross	ABF
11	1	Pile Driver	8									Paul Ekstrom	ABF
12	1	Pile Driver	8									Roney Thompson	ABF
13	1	Pile Driver J/M	8									Audre Hudson	ABF
14	1	Operator Apprentice	8									Douglas Greene	ABF
15	1	Foreman/Iron Worker	8									Brice Mauser	ABF/RPS
16	1	Iron Worker	8									Lee Watchler	ABF/RPS
17	1	Iron Worker	8									Robbet Van Booven	ABF/RPS
18	1	Iron Worker	8									Lance Mauser	ABF/RPS
19	1	Iron Worker	8									Mike Esquer	ABF/RPS
	1	Liebeherr Crane LR 1300	8									330 T	ABF
	1	Man Lift S-125	2							6			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009	8										Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4014											Hertz Rental, taken away this week
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF deck
	1	MQ Whisper Watt 7000 549-20-4007	8										ABF deck
	1	Air PAC Machine Generator SDG255	8										ABF water pumps

1	Ingersoll Rand Air compressor 20-2183										8		ABF newly installed, powered
1	Ingersoll Vantage Air compressor 006-18-4297	8											ABF deck
1	Ingersoll Vantage Air Compressor 006-18-4293										8		ABF
1	Forklift Hertz Rental 544D-10	4									4		ABF
1	Pickup	2									6		ABF

Weather: Partially Cloudy all day, sprinkles , Hi 63 F Lo 54 F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF continues on cutting pipes for W2 tie down inside the South Pier. Working on previously cut pipes. Additional Pipes were cut today for a total of 14 of 14 on the South Pier and 1 out of 14 on the North Pier. ABF surveyor is giving the locations of the anchor plates.

ABF continues to build an access platform, ramp and steps to the Elevator. About 6-7 people are working on this. ABF is securing the Elevator by building a plywood wall around it alike around the stair tower.

RPS crew continues removing hoops from the cages as well as cutting the hoops on ground into two pieces each & placing these in the dumpster. One load of dumpster full of rebars was sent today. As of today, they removed almost all the hoops of 4 column cages of North Pier and some hoops of 1 cage of south Pier. Only the 2 two hoops at bottom are to be removed later.

ABF received new pumps for the Holding Tank used for the Mockup.

ABF watered the area for dust control.

The water from the holding tank was used for dust control and for cooling the newly cut tie down pipes at the South Pier.

Safety Concerns: Informed ABF's foreman that there were big gaps at the toe board of the Hand Rails at the Deck.

No flagging was provided by ABF.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep