

OK

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
Form HC-10A (Rev. 6/80)

Job Stamp  
04-0120F4  
SFOBB SAS

Report No. 293  
Date 10/02/2007  
Shift Hours Start 0630 Stop 1500

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver Lead/Foreman	8										Leo Vega	ABF
3	1	Pile Driver	8										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer									8		Jose Molina	ABF at office
8	1	Laborer									8		Rickle Campos	ABF at office
9	1	Operator	8										Dale Thomas	ABF
10	1	Pile Driver	8										Dave Ross	ABF
11	1	Pile Driver	8										Paul Ekstrom	ABF
12	1	Pile Driver	8										Rodney Thompson	ABF
13	1	Pile Driver J/M	8										Audre Hudson	ABF
14	1	Operator Apprentice	8										Douglas Greene	ABF
15	1	Foreman/Iron Worker	8										Brice Mauser	ABF/RPS
16	1	Iron Worker									8		Lee Watchler	ABF/RPS
17	1	Iron Worker	8										Robbet Van Booven	ABF/RPS
18	1	Iron Worker	8										Lance Mauser	ABF/RPS
19	1	Iron Worker									8		Mike Esquer	ABF/RPS
20	1	Pile Driver/Welder	4								4		Harry Wheat	ABF training
21	1	Labor	8								8		Travis Griffith	ABF training/office
	1	Liebeherr Crane LR 1300	8										330 T	ABF
	1	Man Lift S-125	6								2			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	4								4			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009	8											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4014												Hertz Rental, taken away last week
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006									8			ABF deck

1	MQ Whisper Watt 7000 549-20-4007	8											ABF deck
1	Air PAC Machine Generator SDG255									4			ABF taken away
1	Ingersoll Rand Air compressor 20-2183									8			ABF newly installed, powered
1	Ingersoll Vantage Air compressor 006-18-4297	8											ABF deck
1	Ingersoll Vantage Air Compressor 006-18-4293									8			ABF
1	Forklift Hertz Rental 544D-10	6								2			ABF
1	Pickup	2								6			ABF

**Weather:** clear & calm, dark ½ hour in the morning, Hi 70 F Lo 55 F.

**Description of Operation:**

Continue W2 Falsework and Formwork.

ABF continues to build an access platform, ramp and steps to the Elevator. 4 people are working on this.

ABF is securing the Elevator by building a plywood wall around it alike around the stair tower.

ABF continues to build blockouts. Only one person was working on it.

RPS' reduced crew removed all hoops from the cages, cut these hoops on ground into two pieces each & placed these in the dumpster and took these away in several rounds. The crew was assisted by the ABF crane and the Forklift.

Mark Macdonald of ABF wanted to know if we need to remove the bottom hoops. Informed to him that the partially burried/embedded hoops can be left at their option. They can remove these later at their option if needed to install bars or ducts.

ABF watered the area for dust control.

The water from the holding tank was used for dust control and for cooling the newly cut tie down pipes at the South Pier.

ABF installed Fire Extinguishers on the deck. 4 each were installed on East and West Hand Rails and one each on North and South Hand Rails for a total of 10.

ABF's consultant for Falsework is checking the falsework.

CT's certified welding inspector Mr. Mark Baker waited for a while for inspecting the welds. The man Lift was being used by the ABF consultant for Falsework inspection. This will be rescheduled when ABF's welding inspector visits the site.


Safety Concerns: Informed Steve and Brandt that the Safety Concerns still exist. The gaps at the toe board of the Handrails need to be closed.

The ABF started to close the gaps today.

ABF hired two people today. They were in the training for ½ day. Only one came to job site in the PM, other stayed at the office.

No flagging was provided by ABF.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep