

Job Stamp
04-0120F4
SFOBB SAS

Report No. 294
Date 10/03/2007
Shift Hours Start 0630 Stop 1500

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge									Name	Contractor
1	1	Gen. Foreman	8								Terry Cronk	ABF	
2	1	Pile Driver Lead/Foreman	8								Leo Vega	ABF	
3	1	Pile Driver	8								Tony Crieghton	ABF	
4	1	Pile Driver	8								George Mcneil	ABF	
5	1	Pile Driver	8								Richard Yambao	ABF	
6	1	Pile Driver	8								Luke Paulk	ABF	
7	1	Laborer	8								Jose Molina	ABF	
8	1	Laborer	8								Rickie Campos	ABF	
9	1	Operator	8								Dale Thomas	ABF	
10	1	Pile Driver	8								Dave Ross	ABF	
11	1	Pile Driver	8								Paul Ekstrom	ABF	
12	1	Pile Driver	8								Rodney Thompson	ABF	
13	1	Pile Driver J/M	8								Audre Hudson	ABF	
14	1	Operator Apprentice	8								Douglas Greene	ABF	
15	1	Foreman/Iron Worker	8								Brice Mauser	ABF/RPS	
16	1	Pile Driver/Welder	8								Harry Wheat	ABF	
17	1	Labor	8								Travis Griffith	ABF	
	1	Liebeherr Crane LR 1300	8								330 T	ABF	
	1	Man Lift S-125								8		Hertz Rental	
	1	Lincoln Vantage Welding M/C 768-50-4005	4							4		Hertz Rental	
	1	Lincoln Vantage Welding M/C 768-50-4009								8		Hertz Rental	
	1	Lincoln Vantage Welding M/C 768-50-4014										Hertz Rental, taken away last week	
	1	MQ Power Generator 220	8									ABF Main power	
	1	MQ Whisper Watt 7000 549-07-5006								8		ABF deck	
	1	MQ Whisper Watt 7000 549-20-4007	8									ABF deck	
	1	Ingersoll Rand Air compressor 20-2183								8		ABF newly installed, powered	

1	Ingersoll Rand Air Compressor 006-18-4297	8											ABF deck
1	Ingersoll Rand Air Compressor 006-18-4293									8			ABF
1	Ingersoll Rand Flood Lights 536-40-6831									2			ABF Received today
1	Genie 541-4000N Flood Lights 536-40-6040									2			ABF Hertz Rental Received today
1	Genie 541-4000N Flood Lights 536-40-7044									2			ABF Hertz Rental Received today
1	Forklift Hertz Rental 544D-10	6								2			ABF
1	Pickup	2								6			ABF

Weather: clear & calm, dark in the morning, Hi 70 F Lo 55 F.

Description of Operation:

Continue W2 Falsework and Formwork.

ABF continues to build an access platform, ramp and steps to the Elevator.

ABF is securing the Elevator by building a plywood wall around it alike around the stair tower.

ABF continues to cut tie down pipes. All of 14 of 14 pipes at South Pier and 10 of 14 on North Pier have been cut so far. ABF surveyor is verifying the location and elevations.

ABF continues to build blockouts.

ABF restarted to work on Panels and supporting columns.

ABF installed two air receivers on the deck which will receive air from the newly installed central air compressor near the elevator. One receiver is on the N-W corner and the other is on the S-W corner of the deck.

RPS removed all the Hoops from the ground and hauled these away in several rounds. They took help from crane and the fork lift.

RPS marked the vertical rebars of the existing column cages to be cut to enable to install the new horizontal rebars and the PT ducts. As discussed in the concrete meeting of today at 8 AM, TY Lin's James has been informed to look at these and confirm.

ABF watered the area for dust control.


Safety Concerns: Informed to Brandt that the yard area from the parking lot to the office is much darker to walk safely.

ABF received 3 each of Flood Light sets of 4 lights each. These will be used during sand blasting operation of the existing column cages, scheduled for evening shifts.

ABF continues to close the gaps at the toe boards of the Hand Rails.

No flagging was provided by ABF.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep