

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>159 to 163</b>	DATE: <b>5/20 to 5/26/2007</b> S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>	

Monday: 5/21/2007 0800-1630 = 8 hrs

- Finished last week's diary.
- Sent CCO 015 plan sheets w/ 497s25R1 "mark" changes from "2" to "1" to ABF.
- General staff meeting in the afternoon.
- Received CCO 019 concurrences from Gary, TYLin and Struct Construction (Morrow) for particular plan sheets to exclude the PE stamp as required internally for this change order. Printed copy of these e-mail concurrences and placed them in the CCO binder and PMIV.
- Got CCO 027 plan sheets (3 total) ready for transmittal to ABF tomorrow to update the plan sheet library.
- Worked on draft CCO and CCO Memo for CCO 038 to get ready for HQ I&A.

Tuesday: 5/22/2007 0800-1630 = 8 hrs

- Got CCO 038 Concurrence Memo completed. Gave revised CCO and CCO Memo to Brian for review.
- Received plan sheets for CCO 37s1 and 38 from TYLin. Gave sets of sheets to Brian for review.
- Sent revised plan sheets (3) for CCO 27 to ABFJV via transmittal.
- Received a second revision of 37s1 and 38 today from TYLin. These were revised again since this morning.
- Received a new set of 34s1 plan sheets from TYLin since the ones we got from them last week. Got these at the end of the day.
- Worked with schedulers to get a feel on what CCO's are of high importance. They said CCO's 23, 27, 34 & 38 are high priority right now. Mad sure all of these CCO's have some kind of action so they are not sitting idle. CCO 023 is waiting on cost from ABFJV. CCO 027's plans have already been sent to ABFJV with ATP letter.

Wednesday: 5/23/2007 0800-1730 = 8 + 1 OT hrs


- Steve Bonnett was able to come to an agreed cost of \$236,137.00 with ABFJV for CCO 038 detailing costs.
- Worked most of the day on CC 038 and CCO Memo with Brian. Sent CCO and CCO Memo to Gary for signature so we can go for an HQ I&A.
- Sent CCO 038 to Ken Terpstra, Reza and Bill for their concurrences.
- Worked on CCO 034s1 plan sheets and updated CCO Log on recent concurrences, Memos and ATP's.
- Revised CCO 023 CCO and CCO Memo several times so we can go for CCO 023 ATP from HQ.
- Worked late on CCO 038. Received revised CCO 038 plan sheet 660R1 from James late in the day. Inserted it into the X-Drive in preparation for updating the plan sheet library waiting for ATP.

Thursday: 5/24/2007 0800-1630 = 8 hrs

- Worked all day on CCO 034s1, reviewing revised plan sheets, coordinating updates with Gil and Ron and getting transmittal and draft ATP letter ready to ABFJV.

Friday: 5/25/2007 0800-1630 = 8 hrs

- Sent CCO 034s1 ATP and plan sheets to ABFJV. Worked rest of the day getting CCO 036 ATP out to ABF.

SIGNATURE 	TITLE <b>Consultant Engineer, SAS</b>
--	--

Scott Fabel, P.E.  
 REC'D 07 OCT 15 4002170