

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND  <b>BAY BRIDGE</b>      SEISMIC SAFETY PROJECT</p> <p><small>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p><b>04-0120F4</b>  <b>04-SF-80-13.2/13.9</b>  <b>SAS</b></p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>201 to 205</b>	DATE: <b>7/2 to 7/6/07</b> <span style="float: right;">M T W T F (Circle Day)</span>
SHIFT HOUR: START; <b>07:00</b> STOP; <b>15:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>	

Monday: 7/2/07

- Prepared and filed my last week ARE Report. Prepared separate Daily ARE Reports for Monday 6/25 for the new water meter installation project.
- Reviewed with Darryl Schram and Scott Fabel the work in progress, including the Water Meter Installation invoice and documentation.
- Reviewed with Grady Hart the Concurrence Memos for CCO 031 (Mechanical) and CCO 034 (Electr. Lighting).
- Updated CCO logs to reflect payments made to estimate #14 (To June 20, 07).

Tuesday: 6/3/07

- Started updating RFI files in PMIV to cross-reference the Plan/Spec Changes and the corresponding CCO.
- Pete Siegenthaler stopped by at lunch-time and inquired about CCO 21 and the Non-Approval by Headquarter. I provided him with a copy of CCO, CCO-Memo and HQ Comments.
- Reviewed with Grady Hart the Concurrence Memo to CCO 43 (electrical Lighting) and for CCO 31 (Mechanical RFI Resolutions).
- Checked with Paul Chui on Trailers installation and construction project. I will be covering for Paul next Thursday and Friday.

Wednesday: 7/4/07

- Holiday (Independence Day)

Thursday: 7/5/07

- Covered the construction activities of new trailers set-up. (Paul Chui is out on vacation today).
- Two new trailers have been delivered early morning today. The total is 8 trailers on-site today.
- Performance Modular crew are working on set-up and assembly of the trailers.
- Mike Focon has 2 workers/operators working on filling and compacting the water pipe trench and the sewer line. Trench was filled halfway with sand to cover the water pipe (approximately 1 foot over pipe).
- One electrician was working on conduits installation.
- New water meter for the new trailers was installed today by the Plumbing Sub-contractor.

Friday: 7/6/07

- Received from Grady Hart the Concurrence Memo to CCO 43 (electrical Lighting) and for CCO 31 (Mechanical RFI Resolutions). The CM' s are finalized and signed by Bill Shedd.
- Covered the construction activities of new trailers set-up. (Paul Chui is out on vacation today).
- Four new trailers have been delivered today. Performance Modular crew are working on set-up and assembly of a total of 12 trailers. The remaining 3 trailers will be delivered next Tuesday.
- Mike Focon had 2 workers/operators working on paving the water pipe trench.
- The Plumbing Sub-contractor is finishing the water and sewer piping connections.
- Three Electricians are working on installing conduits to each trailer cabinet.

SIGNATURE

*G. Boughosn*

(George Boughosn)

TITLE

Office Engineer, SAS

*BS*